# Public Spending Code Quality Assurance Report 2022

# **Cork County Council**



For submission to the National Oversight and Audit Commission in compliance with the Public Spending Code

# Certification

The Annual Quality Assurance Report reflects Cork County Council's assessment of its Public Spending Code compliance based on the best available financial, organisational and performance related information relating to the organisation's various areas of responsibility.

Signature of Accounting Officer:

Date:

Tim Lucey

Chief Executive

### **Contents**

| 1. Introduction                             | 4        |
|---|----------|
| 2. Expenditure Analysis                     |          |
| 2.1 Project inventory                       | 5        |
| 2.2 Summary information of procurement >10r | m Euro 6 |
| 3. Assessment of Compliance                 |          |
| 3.1 Checklists completion                   | 6        |
| 3.2 In- depth checks summary                | 7        |
| 4. Summary Report                           | 9        |

**Appendix 1:** Inventory of projects and programmes above €0.5m

Appendix 2: Checklists

**Appendix 3:** In-depth checks

#### 1. Introduction

Cork County Council has completed this Quality Assurance Report as part of its ongoing Public Spending Code compliance.

The Public Spending Code endeavors to ensure that the state achieves value for money in the use of all public funds. This Quality Assurance Report provides an overview of how Cork County Council seeks to apply Public Spending Code principles with both capital and current expenditure.

This Quality Assurance process contains 5 steps:

- An inventory of projects/programmes at the different stages of the Project Life Cycle.
- 2. Online publication of procurement information relative to projects in excess of 10 million euro. Specifically, those in progress or completed in the year under review.
- Complete checklists relative to different capital and current expenditure programs stages.
- 4. In-depth check on a number of projects/programmes.
- 5. Summary Report.

### 2. Expenditure Analysis

#### 2.1 Project/Programme Inventory

This section details the inventory drawn up by Cork County Council in accordance with the guidance on the Quality Assurance process. The inventory lists all of the Council's projects and programmes at various stages of the project life cycle which amount to more than €0.5m. This inventory is divided between current and capital projects and across three stages:

- A) Expenditure being considered
- B) Expenditure being incurred
- C) Expenditure that has recently ended
- Cork County Council's (CCC) Annual Capital Programme, Annual Budget and AFS inform this inventory.
- The capital projects listed are from the 2021-2023 Capital Programme.
- All current (revenue) expenditure includes pay.
- Certain current revenue and capital projects are aggregates of numerous smaller projects or multiyear projects. These are included in the inventory because the overall project exceeds €500,000 euro even though some spending falls outside the reporting period.
- The inventory excludes water capital projects as Irish Water oversees same (albeit with CCC as an agent).

The full inventory can be found in **Appendix 1** of this report.

#### 2.2 Summary Information of Procurement > 10 m Euro

As part of the Quality Assurance process, Internal Audit were advised by the Procurement Section that no new procurement contracts in excess of €10m were advertised by Cork County Council in the year ended December 2022.

## 3. Assessment of Compliance

#### 3.1 Public Spending Code Checklists

These checklists summarise Cork County Council's PSC compliance.

The Checklist scoring mechanism is as follows

- I. Scope for significant improvements = a score of 1
- II. Compliant but with some improvement necessary = a score of 2
- III. Broadly compliant = a score of 3

In some cases, fields are marked as N/A and information is included in the comment box.

The completed checklists show the extent to which practitioners in Cork County Council believe they comply with the Public Spending Code. They show the result of a self-assessment exercise completed by the project owners within the various Directorates and Departments of the Council. Overall, the checklists show that directorates believe that there is a good level of compliance with the Code.

The median scores from completed checklists are set out in **Appendix 2** of this report.

#### 3.2 In-depth checks Summary

Cork County Council has carried out In-Depth checks required under Step 4 of the Quality Assurance process. For 2022, the following projects/ programmes were selected.

| Review | v Area             | Current     | Capital Expenditure | Value       |
|--------|--------------------|-------------|---------------------|-------------|
|        |                    | Expenditure |                     |             |
| 1.     | Wastewater         | Yes (Under  |                     |             |
|        | Treatment          | Progress)   |                     | €6,758,095  |
| 2.     | Carrigaline        |             | Capital Expenditure | €20,360,954 |
|        | Western Relief     |             | Being Incurred      |             |
|        | Road               |             |                     |             |
| 3.     | River Ilen         |             | Capital Expenditure | €33,531,404 |
|        | (Skibbereen) Flood |             | Being Incurred      |             |
|        | Relief Scheme      |             |                     |             |
| 4.     | TSS Hazelbrook Spa |             | Capital Expenditure | €16,244,199 |
|        | Glen Housing Units |             | Completed           |             |

These reviews cover approximately 5.16% of Cork County Council's total capital expenditure of €1,357,963,049 and 1.69% of current expenditure of €399,085,924 for 2022.

Cork County Council's Capital Project inventory has increased by €419,607,975 since the 2021 return (approx. 31% increase).

The set of completed In-depth check reports are contained in **Appendix 3** of this report.

#### 1. In-Depth Check Summary: Wastewater Treatment

The following section presents a summary of the outcomes of the In-Depth Check on the **Wastewater Treatment** Service.

Internal Audit carried out an in-depth check on the **Wastewater Treatment** Service in Cork County Council. Internal Audit liaised with staff in the Water Services and Finance Directorate and received reports and details on operations, management, and financial aspects of the programme of operation.

The objective is to operate and maintain wastewater infrastructure to high environmental standards in accordance with EPA licences and regulations and to eliminate environmental pollution via discharges to receiving surface waters. This is accomplished by monitoring, regular testing and carrying out of required works at wastewater treatment plants and networks. It was noted that this element on the budget relates to wages and minimal Laboratory expenditure.

Overall, the actual expenditure was in line with budgeted expenditure and the service was managed effectively.

The in-depth review of **Wastewater Treatment** indicates that the management of this Revenue budget demonstrates broad compliance with the Public Spending Code.

Further detail can be found in Appendix 3

#### 2. In-Depth Check Summary: Carrigaline Western Relief Road

The following section presents a summary of the outcomes of the In-Depth Check on the Carrigaline Western Relief Road.

The project provides for a new 750m single carriageway road on the western side of Carrigaline town, connecting the R613 Ballea Road on the northern side of the town, with the R611 Kilmoney Road on the southern side of the town. The road also connects the Soccer Club Road. The CWRR encompasses a new bridge crossing to the Owenaboy river, and new signalised junctions at Ballea Road and Kilmoney Road. Two access points for future development of the area are provided, and a connection to the rear of Supervalu car park. A cycle track and wide footpaths are included in the project, along with two pump stations; a northern pump station and southern pump station.

This road development greatly reduces traffic flow through the Main Street of Carrigaline, especially heavy goods vehicles. The reduction in traffic volume provides significant relief to the town of Carrigaline and will allow for urban renewal of the urban area.

Changes in the works requirements as requested by the National Transport Authority resulted in significant extra claims and delay costs in the contract. In addition to these changes the Government introduced the ex-gratia inflation framework which resulted in extra costs to this scheme. The above items increased project costs in the order of €1.5m. Contractor claims made up the balance of the price differences.

The in-depth review of the **Carrigaline Western Relief Road** indicates that the project is broadly compliant with the requirements of the Public Spending Code.

Further detail can be found in Appendix 3

#### 3. River Ilen (Skibbereen) Flood Relief Scheme

The following section presents a summary of the outcomes of this In-Depth Check on the River Ilen (Skibbereen) Flood Relief Scheme.

The market town of Skibbereen in west County Cork had been the victim of significant flooding over many years. Most notably in recent years the flood events of November 2009 caused widespread damage and hardship, when flood waters damaged over 150 residential and commercial properties and impacted schools, emergency services, care homes and other key infrastructure.

In response to this risk the Office of Public Works and the project team led by Cork County Council delivered a €33.5m flood relief scheme including both structural and non-structural measures, 100% funded by the OPW. The scheme was designed to protect the town from flooding from the River Ilen and its tributaries. The watercourses in the town are also tidally influenced. The works included construction of approximately 7.5km of flood defences in the form of flood embankments with and without sheet piled cores, reinforced concrete walls, sheet piled walls, stormwater pumping stations, culverts and other ancillary drainage works.

The completion of this scheme in 2019 saw the implementation of the final phase of a comprehensive urban infrastructure strategy initially conceived in the 1980's. This ensures that the town now has the key transportation, wastewater and drainage

infrastructure to facilitate sustainable growth, minimise environmental risk and promote investment in the town into the future.

It will reduce flood risk for inhabitants and businesses in line with best practice, facilitate future amenity walks and public spaces along the riverbanks and enhance the public realm in the town centre.

The in-depth review of the **River Ilen (Skibbereen) Flood Relief Scheme** indicates that the project is broadly compliant with the requirements of the Public Spending Code.

Further detail can be found in Appendix 3

#### 4. TSS Hazelbrook Spa Glen Housing Units

The following section presents a summary of the outcomes from this In-Depth Check on the **TSS Hazelbrook Spa Glen Housing Units.** 

The objective of this project at Hazelbrook, Ballyviniter, Mallow was to acquire from a private developer houses that will accommodate applicants on the social housing list. There was an obvious housing need in this area as outlined in the Assessment of Housing Needs document. The acquisition includes 16 no. 2 bed ground floor apartments, 8 no. 2 bed mid terrace townhouses, 8 no. 3 bed end of terrace townhouses, 16 no. 3 bed duplex, 18 no. 3 bed semi-detached and 2 no. 4 bed semi-detached houses.

There were two approvals from the Department of Housing, Planning and Local Government for this project. The reason for this was that An Bord Pleanala increased the site density of the development from 100 houses to 149 under the Strategic Housing Development Process. The developer then revised his proposal on the number of units from 50 to 68 units.

The delivery of these Units was delayed with 294 repair requests on these properties to date. A large number of these repair requests were duplicate requests and the majority related to the operation of the air to water heating system in the property. The delays in delivering the project were a result of the measures & restrictions arising from the Covid pandemic and associated supply chain issues and labour shortages

The in-depth review of the TSS Hazelbrook Spa Glen Housing Units indicates that the project is broadly compliant with the requirements of the Public Spending Code. However, although review discussions are a standing agenda item on Housing Management Team meetings, it is noted that no post-project reviews are published for Turnkey projects and should probably be considered further by Management.

### 4. Summary Report & Conclusion

Cork County Council considers that it broadly complies with Public Spending Code requirements.

In terms of future progress within Cork County Council: Cork County Council is currently commencing a project that will deliver a new Financial Management System. As part of this project processes will be reviewed with the objective of further development and integration of core components and principles of the PSC into revised processes.

The process of completing the Public Spending Code Return continues to lead to increased awareness of same across the organisation.

| Cork County | / Council- Public Spend  | ding Code Oual | ity Assurance Re  | nort 2022 |
|-------------|--------------------------|----------------|-------------------|-----------|
| COIR COUITE | / Council- Fublic Spelli | unig Coue Quai | ity Assulative in |           |

# Appendix 1 Inventory of Projects and Programmes above €0.5m

#### **Expenditure being Considered - Greater than €0.5m (Capital and Current) Capital** Expenditure Capital Amount in **Expenditure Current Expenditure** Reference **Amount in** Project/Programme **Amount in Reference Anticipated** Year (Non **Reference Year Projected Lifetime Project/Scheme/Programme Name Short Description** Grant) Timeline **Expenditure Explanatory Notes** Year (Grant) Revenue Housing Housing Maint/Improv LA Housing Units Maint/Improv LA Housing Units € 1,359,792 1,207,655 Housing Admin Homeless Service Admin Homeless Service Housing Support to Housing Capital Prog Support to Housing Capital Pro € 2,287,510 € 1,048,925 **Housing Loans Housing Loans Housing Grant** € 1,215,019 **Housing Grant** Roads Regional Road - Maint & Improv Regional Road - Maint & € 514,074 Improv **Water Services** 1,956,014 Water Supply Water Supply € € 803,687 **Waste Water Treatment** Waste Water Treatment 678,947 Admin Group Schemes & Private Admin Group Schemes & Private **Development Management Economic Development & Promotion Development Management** 523,595 **Environmental Services** Landfill Operation & Aftercare Landfill Operation & Aftercare 542,876 506,155 Recovery & Recycle Facility Op Recovery & Recycle Facility Op Maintenance of Burial Grounds Maintenance of Burial Grounds 529,710 € Operation of Fire Service Operation of Fire Service 1,780,559 € **Recreation & Amenity** Leisure Facilities Operation Leisure Facilities Operation € 571,460 Operation of Library & Archive Operaiton of Library & Archive € 1,029,562 **Ourdoor Leisure Areas Operation** Outdoor Leisure Areas Op. 579,284 **Miscellaneous Services** Profit/Loss Machinery Account Profit/Loss Machinery Account 1,219,617 € Administration of Rates Administration of Rates 1,215,946 Agency & Recoupable Services Agency & Recoupable Services 718,622 € **Corporate Building Costs Corporate Building Costs** 1,556,973 € ICT ICT € 1,267,529 879,114 **Human Resources Function Human Resources Function** € Pensions & Lump Sum Costs Pensions & Lump Sum Costs 1,000,971 € € 24,993,596

| Capital   |                            |     |  |   |             |                  |
|---|----------------------------|-----|--|---|-------------|------------------|
|   |                            |     |  |   |             |                  |
| Environment   |                            |     |  |   |             |                  |
| Annabella offices new roof                            | Council Corporate Estate   | € - |  | € | 1,000,000   |                  |
| Ballyguyroe Landfill                                  | Environment                | € - |  | € | 1,250,000   |                  |
| Rafeen Civic Amenity Site                             | Environment                | € - |  | € | 1,050,000   |                  |
| Fire Appliances                                       | Fire                       | € - |  | € | 1,350,000   |                  |
| Fermoy Weir   | Flood Relief               | € - |  | € | 4,141,985   |                  |
| Skibbereen Culvert & Drainage Works                   | Flood Relief               | € - |  | € | 1,839,000   |                  |
|   |                            |     |  | € | 10,630,985  |                  |
| Housing   |                            |     |  |   |             |                  |
| Annual Program - Energy Efficiency North              | Affordable Housing Scheme  |     |  | € | 11,528,336  | Annual Programme |
| Annual Program - Energy Efficiency South              | Affordable Housing Scheme  |     |  | € | 17,118,155  | Annual Programme |
| Annual Program - Energy Efficiency West               | Affordable Housing Scheme  |     |  | € | 6,728,250   | Annual Programme |
| Annual Program - DPG Extensions North                 | Affordable Housing Scheme  |     |  | € | 6,418,114   | Annual Programme |
| Annual Program - DPG Extensions South                 | Affordable Housing Scheme  |     |  | € | 9,179,014   | Annual Programme |
| Annual Program - DPG Extensions West                  | Affordable Housing Scheme  |     |  | € | 11,777,024  | Annual Programme |
| Social Housing Capital Programme                      | Social Housing             |     |  | € | 125,000,000 |                  |
| Affordable Housing Scheme at Beechgrove Clonakilty    | Affordable Housing Scheme  |     |  | € | 2,535,000   |                  |
| Affordable Housing Scheme at Pike Road Fermoy         | Affordable Housing Scheme  |     |  | € | 1,425,000   |                  |
| Affordable Housing Scheme at Clonmore Mallow (2)      | Affordable Housing Scheme  |     |  | € | 4,725,000   |                  |
| Affordable Housing Scheme at Cammogue; Kinsale        | Affordable Housing Scheme  |     |  | € | 6,900,000   |                  |
| Affordable Housing Scheme at St. Joseph s Road Mallow | Affordable Housing Scheme  |     |  | € | 7,000,000   |                  |
| Affordable Housing Scheme at Broomfield Midleton      | Affordable Housing Scheme  |     |  | € | 4,800,000   |                  |
| Affordable Housing Scheme at Clonmore Mallow          | Affordable Housing Scheme  |     |  | € | 2,400,000   |                  |
| Affordable Housing at The Miles Clonakilty            | Affordable Housing Scheme  |     |  | € | 2,700,000   |                  |
| Affordable Housing Scheme at the Boatyard Carrigaline | Affordable Housing Scheme  |     |  | € | 2,475,000   |                  |
| Housing Stock Survey Repairs (Annual Programme)       | Improvement/Remedial Works |     |  | € | 1,225,561   | Annual Programme |
| OSS School Line Ballineen                             | OSS Construction           |     |  | € | 2,245,475   |                  |
| OSS Avoncore Midleton (Rae Avoncore) 4 units          | OSS Construction           |     |  | € | 3,094,710   |                  |
| OSS Mogeely   | OSS Construction           |     |  | € | 3,339,350   |                  |
| OSS Carrig Rossa; Rossmore                            | OSS Construction           |     |  | € | 697,052     |                  |
| OSS Ard na Greine Courtmacsherry                      | OSS Construction           |     |  | € | 3,341,060   |                  |
| OSS Whitegate   | OSS Construction           |     |  | € | 3,884,150   |                  |
| OSS Coachford   | OSS Construction           |     |  | € | 8,564,137   |                  |
| OSS Porter s Lane Youghal (Plas an Phoirtearaigh)     | OSS Construction           |     |  | € | 1,969,750   |                  |
| OSS Meadow View Kilbrittain                           | OSS Construction           |     |  | € | 3,725,250   |                  |
| OSS Coastguard Cottages Crosshaven                    | OSS Construction           |     |  | € | 10,185,770  |                  |
| OSS Greenmount Road Ballydehob (Radharc na Scol)      | OSS Construction           |     |  | € | 4,007,250   |                  |
| OSS Kilbrin Phase 2                                   | OSS Construction           |     |  | € | 747,250     |                  |
| Part V Castleheights Cgaline                          | Part V Social              |     |  | € | 4,969,946   |                  |
| PVS Cois na Curra; Lisgoold                           | Part V Social              |     |  | € | 853,872     |                  |
| PVS An Cnocan; Milleencoola Bantry                    | Part V Social              |     |  | € | 1,385,000   |                  |

| PVS Ryecourt Woods Cloughduv                                | Part V Social                | € | 1,990,040   |
|---|------------------------------|---|-------------|
| PVS Harbour Heights Passage West                            | Part V Social                | € | 6,363,195   |
| PVS Vicars Glebe Coachford                                  | Part V Social                | € | 755,434     |
| PVS Phase 2 Shannon Park Carrigaline                        | Part V Social                |   | 3,252,126   |
| PVS Ard Abhainn; Knockraha                                  | Part V Social                |   | 645,000     |
| PVS Harpers Creek Glounthaune                               | Part V Social                | € | 1,180,000   |
| PVS The Boatyard Carrigaline                                | Part V Social                |   | 915,000     |
| TSS at Scarteen Newmarket                                   | Turnkey Social Housing       | € | 3,272,000   |
| TSS Ballymacoy; Killavullen                                 | Turnkey Social Housing       |   | 4,000,000   |
| TSS Ardmanagh Schull AHB                                    | Turnkey Social Housing       | € | 2,688,373   |
| TSS Pike Road Fermoy  | Turnkey Social Housing       | € | 8,631,040   |
| TSS Dr. Croke Place Kilbrin; Kanturk                        | Turnkey Social Housing       |   | 692,913     |
| TSS at The Boatyard Carrigaline                             | Turnkey Social Housing       |   | 754,600     |
| TSS 4 Church Place Oliver Plunket Hill Fermoy (AHB)         | Turnkey Social Housing       |   | 2,018,145   |
| TSS Foxglove Close Charleville                              | Turnkey Social Housing       | € | 3,730,612   |
| TSS Dromahane   | Turnkey Social Housing       |   | 2,290,050   |
| TSS Carrig Rossa  | Turnkey Social Housing       |   | 538,615     |
| Provision Future Aff Housing                                | Affordable Housing Other     |   | 33,000,000  |
| PVS (2) Ard Abhainn Knckraha                                | Part V Social                |   | 651,000     |
| PVS USA 4 no. Meadow Dunmanway                              | Part V Social                |   | 635,000     |
| PVS USA 7 no. Crann Ard Fermoy                              | Part V Social                |   | 1,182,279   |
| PVS USA 3 no. Shanowen Rathcor                              | Part V Social                |   | 505,000     |
| OSS USA 9 no. Dun Larnach                                   | OSS Construction             |   | 1,780,689   |
| OSS USA 5 no. Kilmahon Shanaga                              | OSS Construction             |   | 851,000     |
| PVS(8)Hzl Hill,Hzl Brks Mallow                              | Part V Social                | € | 2,550,316   |
| PVS Cois Maigh, Mogeely, Cork                               | Part V Social                |   | 573,000     |
| TSS (54) Cluain Ard Cobh Cork                               | Turnkey Social Housing       | € | 13,917,400  |
|   | , 3                          | € | 376,307,304 |
| Road Transportation & Safety                                |                              |   | , ,         |
| Building Reftofit & Upgrade Newberry                        | Council Corporate Estate     | € | 625,000     |
| Building Upgrade & reftofit - Skibbereen machinery yard     | Council Corporate Estate     | € | 625,000     |
| Carrigtwohill URDF Initiative _ Public Realm Infrastructure | Public Realm                 | € | 6,500,000   |
| Kinsale Short Quay  | Public Realm                 |   | 2,500,000   |
| Bandon TPREP; EHUB & Office Refurb                          | Public Realm                 |   | 10,000,000  |
| Charleville Plaza   | Public Realm                 |   | 8,000,000   |
| charleville public realm                                    | Public Realm                 |   | 6,498,966   |
| Mallow public Realm URDF Funding                            | Public Realm                 |   | 4,800,000   |
| Castletownbere Public Realm                                 | Public Realm                 |   | 500,000     |
| Bandon Tprep - Phase 3 town centre                          | Public Realm                 |   | 6,250,000   |
| Bandon TPREP - Phase 4 town periphery                       | Public Realm                 |   | 4,000,000   |
| Bandon TPREP - phase 2 glasslinn road                       | Public Realm                 | € | 3,750,000   |
| Macroom Town & Villages                                     | Active Travel & Connectivity |   | 1,500,000   |
| Mallow Town & Villages                                      | Active Travel & Connectivity |   | 1,650,000   |
| East Cork Town & Villages                                   | Active Travel & Connectivity | € | 1,450,000   |

| Bothsr Quidel Bridge  |   |
|---|---|
| Footpath Programme  |   |
| Bantry Town & Willages  |   |
| Safe Routes to Schools  |   |
| Carrigaline Town & Villages   |   |
| Bandon Town & Villages  |   |
| Cobh Town & Villages  |   |
| Fermoy Towns & Villages   |   |
| Bandon TPREP - Ballymodan Place   |   |
| Car Park Bandon         Car Park         € 500,000           Castletownbere Purchase Car Park Land; Promenade and Traffic         € 500,000           Study         € 500,000           Doneraile Car Park         € 1,000,000           Retrofit PL Estates takien in charge         Public Lighting         € 1,000,000           Deficits in Public Lighting         € 1,000,000         € 1,000,000           C200841102641 N72 Annabella to Lackanamona -Phase 2         Regional/Local/Other Roads         € 1,700,000           R613 Ballygarvan Traffic Calming Measures         Regional/Local/Other Roads         € 1,150,000           Rew Bandon Area Ops New Yard         Regional/Local/Other Roads         € 525,000           R586 Ilen Bridge Realignment         Regional/Local/Other Roads         € 577,000           Ballinea Cross Upgrade         Regional/Local/Other Roads         € 1,985,000           Upgrade Annabella Building         Regional/Local/Other Roads         € 1,970,000           R619 - Coachford Village Enhancement Scheme         Regional/Local/Other Roads         € 1,070,000           R619 - Coachford Village Enhancement Scheme         Regional/Local/Other Roads         € 8,900,000           Retrofit non-Libe Ilights taken in charge post PLEEP         Regional/Local/Other Roads         € 8,900,000           R589 Brinny Bridge Realignment         Regional/Local   |   |
| Castletownbere Purchase Car Park Land; Promenade and Traffic         €         500,000           Doneraile Car Park         €         1,000,000           Retrofit PL Estates takien in charge         Public Lighting         €         500,000           Deficits in Public Lighting         €         1,000,000         €         1,000,000           C200841102641 N72 Annabella to Lackanamona - Phase 2         Regional/Local/Other Roads         €         1,700,000           R613 Ballygarvan Traffic Calming Measures         Regional/Local/Other Roads         €         1,150,000           New Bandon Area Ops New Yard         Regional/Local/Other Roads         €         525,000           R586 Ilen Bridge Realignment         Regional/Local/Other Roads         €         5,770,000           Ballinrea Cross Upgrade         Regional/Local/Other Roads         €         1,985,000           Upgrade Annabella Building         Regional/Local/Other Roads         €         1,070,000           R619 - Coachford Village Enhancement Scheme         Regional/Local/Other Roads         €         1,070,000           R629 - Coachford Village Enhancement Scheme         Regional/Local/Other Roads         €         8,00,000           R619 - Coachford Village Enhancement Scheme         Regional/Local/Other Roads         €         8,00,000           R629 - C  |   |
| Study   |   |
| Retrofit PL Estates takien in charge         Public Lighting         € 500,000           Deficits in Public Lighting         € 1,000,000         € 1,000,000           C200841102641 N72 Annabella to Lackanamona -Phase 2         Regional/Local/Other Roads         € 1,700,000         R613 Ballygarvan Traffic Calming Measures         € 1,150,000         New Bandon Area Ops New Yard         Regional/Local/Other Roads         € 525,000         R586 llen Bridge Realignment         € 525,000         R586 llen Bridge Realignment         € 5,770,000         Ballinrea Cross Upgrade         Regional/Local/Other Roads         € 1,985,000         Upgrade Annabella Building         € 1,970,000         R619 - Coachford Village Enhancement Scheme         € 1,070,000         R619 - Coachford Village Enhancement Scheme         € 8,900,000         € 500,000         Earrigtwohill UEA Infrastructure         Regional/Local/Other Roads         € 8,900,000         € 8,900,000         Earrigtwohill UEA Infrastructure         Regional/Local/Other Roads         € 8,900,000         € 8,900,000         Earrigtwohill UEA Infrastructure         Regional/Local/Other Roads         € 8,900,000         € 8,900,000         Earrigtwohill UEA Infrastructure         Regional/Local/Other Roads         € 8,900,000         € 8,900,000         Earrigtwohill UEA Infrastructure         Regional/Local/Other Roads         € 8,900,000         Earrigtwohill UEA Infrastructure         Regional/Local/Other Roads         € 8,900,000         € 8,900,000 |   |
| Deficits in Public Lighting         € 1,000,000           C200841102641 N72 Annabella to Lackanamona - Phase 2         Regional/Local/Other Roads         € 1,700,000           R613 Ballygarvan Traffic Calming Measures         Regional/Local/Other Roads         € 1,150,000           New Bandon Area Ops New Yard         Regional/Local/Other Roads         € 525,000           R586 Ilen Bridge Realignment         Regional/Local/Other Roads         € 5,770,000           Ballinrea Cross Upgrade         Regional/Local/Other Roads         € 1,985,000           Upgrade Annabella Building         Regional/Local/Other Roads         € 1,985,000           R619 - Coachford Village Enhancement Scheme         Regional/Local/Other Roads         € 500,000           Carrigtwohill UEA Infrastructure         Regional/Local/Other Roads         € 8,900,000           Retrofit non-LED lights taken in charge post PLEEP         Regional/Local/Other Roads         € 500,000           R589 Brinny Bridge Realignment         Regional/Local/Other Roads         € 4,838,000           R595 Oldcourt; Skibbereen realignment         Regional/Local/Other Roads         € € 2,416,000           R613 Road Realignment         Regional/Local/Other Roads         € € 1,200,000           R600 Pewter Hole Cross Upgrade         Regional/Local/Other Roads         € 500,000           R600 Pewter Hole Cross Upgrade         Regional/Local  |   |
| Deficits in Public Lighting   |   |
| C200841102641 N72 Annabella to Lackanamona -Phase 2       Regional/Local/Other Roads       € 1,700,000         R613 Ballygarvan Traffic Calming Measures       Regional/Local/Other Roads       € 1,150,000         New Bandon Area Ops New Yard       Regional/Local/Other Roads       € 525,000         R586 Ilen Bridge Realignment       Regional/Local/Other Roads       € 5,770,000         Ballinrea Cross Upgrade       Regional/Local/Other Roads       € 1,985,000         Upgrade Annabella Building       Regional/Local/Other Roads       € 1,070,000         R619 - Coachford Village Enhancement Scheme       Regional/Local/Other Roads       € 500,000         Carrigtwohill UEA Infrastructure       Regional/Local/Other Roads       € 8,900,000         Retrofit non-LED lights taken in charge post PLEEP       Regional/Local/Other Roads       € 500,000         R589 Brinny Bridge Realignment       Regional/Local/Other Roads       € 4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       € 2,416,000         R613 Road Realignment       Regional/Local/Other Roads       € 2,416,000         R660 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       € 500,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       € 600,000         R605 Realignment at Shippool Corner       Regional/Lo   |   |
| New Bandon Area Ops New Yard       Regional/Local/Other Roads       € 525,000         R586 Ilen Bridge Realignment       Regional/Local/Other Roads       € 5,770,000         Ballinrea Cross Upgrade       Regional/Local/Other Roads       € 1,985,000         Upgrade Annabella Building       Regional/Local/Other Roads       € 1,070,000         R619 - Coachford Village Enhancement Scheme       Regional/Local/Other Roads       € 500,000         Carrigtwohill UEA Infrastructure       Regional/Local/Other Roads       € 8,900,000         Retrofit non-LED lights taken in charge post PLEEP       Regional/Local/Other Roads       € 500,000         R589 Brinny Bridge Realignment       Regional/Local/Other Roads       € 4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       € 2,416,000         R613 Road Realignment       Regional/Local/Other Roads       € 1,200,000         Relocation of Macroom Yard       Regional/Local/Other Roads       € 1,200,000         R600 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       € 1,200,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       € 600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       € 860,000  |   |
| New Bandon Area Ops New Yard       Regional/Local/Other Roads       € 525,000         R586 Ilen Bridge Realignment       Regional/Local/Other Roads       € 5,770,000         Ballinrea Cross Upgrade       Regional/Local/Other Roads       € 1,985,000         Upgrade Annabella Building       Regional/Local/Other Roads       € 1,070,000         R619 - Coachford Village Enhancement Scheme       Regional/Local/Other Roads       € 500,000         Carrigtwohill UEA Infrastructure       Regional/Local/Other Roads       € 8,900,000         Retrofit non-LED lights taken in charge post PLEEP       Regional/Local/Other Roads       € 500,000         R589 Brinny Bridge Realignment       Regional/Local/Other Roads       € 4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       € 2,416,000         R613 Road Realignment       Regional/Local/Other Roads       € 1,200,000         Relocation of Macroom Yard       Regional/Local/Other Roads       € 1,200,000         R600 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       € 1,200,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       € 600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       € 860,000  |   |
| R586 llen Bridge Realignment       Regional/Local/Other Roads       € 5,770,000         Ballinrea Cross Upgrade       Regional/Local/Other Roads       € 1,985,000         Upgrade Annabella Building       Regional/Local/Other Roads       € 1,070,000         R619 - Coachford Village Enhancement Scheme       Regional/Local/Other Roads       € 500,000         Carrigtwohill UEA Infrastructure       Regional/Local/Other Roads       € 8,900,000         Retrofit non-LED lights taken in charge post PLEEP       Regional/Local/Other Roads       € 500,000         R589 Brinny Bridge Realignment       Regional/Local/Other Roads       € 4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       € 2,416,000         R613 Road Realignment       Regional/Local/Other Roads       € 1,200,000         Relocation of Macroom Yard       Regional/Local/Other Roads       € 500,000         R600 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       € 1,200,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       € 600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       € 860,000  |   |
| Ballinrea Cross Upgrade       Regional/Local/Other Roads       € 1,985,000         Upgrade Annabella Building       Regional/Local/Other Roads       € 1,070,000         R619 - Coachford Village Enhancement Scheme       Regional/Local/Other Roads       € 500,000         Carrigtwohill UEA Infrastructure       Regional/Local/Other Roads       € 8,900,000         Retrofit non-LED lights taken in charge post PLEEP       Regional/Local/Other Roads       € 500,000         R598 Brinny Bridge Realignment       Regional/Local/Other Roads       € 4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       € 2,416,000         R613 Road Realignment       Regional/Local/Other Roads       € 1,200,000         Relocation of Macroom Yard       Regional/Local/Other Roads       € 500,000         R600 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       € 1,200,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       € 600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       € 860,000  | • |
| Upgrade Annabella Building       Regional/Local/Other Roads       € 1,070,000         R619 - Coachford Village Enhancement Scheme       Regional/Local/Other Roads       € 500,000         Carrigtwohill UEA Infrastructure       Regional/Local/Other Roads       € 8,900,000         Retrofit non-LED lights taken in charge post PLEEP       Regional/Local/Other Roads       € 500,000         R589 Brinny Bridge Realignment       Regional/Local/Other Roads       € 4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       € 2,416,000         R613 Road Realignment       Regional/Local/Other Roads       € 1,200,000         Relocation of Macroom Yard       Regional/Local/Other Roads       € 500,000         R600 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       € 1,200,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       € 600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       € 860,000   |   |
| R619 - Coachford Village Enhancement Scheme       Regional/Local/Other Roads       € 500,000         Carrigtwohill UEA Infrastructure       Regional/Local/Other Roads       € 8,900,000         Retrofit non-LED lights taken in charge post PLEEP       Regional/Local/Other Roads       € 500,000         R589 Brinny Bridge Realignment       Regional/Local/Other Roads       € 4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       € 2,416,000         R613 Road Realignment       Regional/Local/Other Roads       € 1,200,000         Relocation of Macroom Yard       Regional/Local/Other Roads       € 500,000         R600 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       € 500,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       € 600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       € 860,000   |   |
| Carrigtwohill UEA Infrastructure       Regional/Local/Other Roads       €       8,900,000         Retrofit non-LED lights taken in charge post PLEEP       Regional/Local/Other Roads       €       500,000         R589 Brinny Bridge Realignment       Regional/Local/Other Roads       €       4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       €       2,416,000         R613 Road Realignment       Regional/Local/Other Roads       €       1,200,000         Relocation of Macroom Yard       Regional/Local/Other Roads       €       500,000         R600 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       €       1,200,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       €       600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       €       860,000  |   |
| Retrofit non-LED lights taken in charge post PLEEP       Regional/Local/Other Roads       €       500,000         R589 Brinny Bridge Realignment       Regional/Local/Other Roads       €       4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       €       2,416,000         R613 Road Realignment       Regional/Local/Other Roads       €       1,200,000         Relocation of Macroom Yard       Regional/Local/Other Roads       €       500,000         R600 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       €       1,200,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       €       600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       €       860,000  |   |
| R589 Brinny Bridge Realignment       Regional/Local/Other Roads       €       4,838,000         R595 Oldcourt; Skibbereen realignment       Regional/Local/Other Roads       €       2,416,000         R613 Road Realignment       Regional/Local/Other Roads       €       1,200,000         Relocation of Macroom Yard       Regional/Local/Other Roads       €       500,000         R600 Pewter Hole Cross Upgrade       Regional/Local/Other Roads       €       1,200,000         Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       €       600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       €       860,000  |   |
| R595 Oldcourt; Skibbereen realignmentRegional/Local/Other Roads€2,416,000R613 Road RealignmentRegional/Local/Other Roads€1,200,000Relocation of Macroom YardRegional/Local/Other Roads€500,000R600 Pewter Hole Cross UpgradeRegional/Local/Other Roads€1,200,000Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)Regional/Local/Other Roads€600,000R605 Realignment at Shippool CornerRegional/Local/Other Roads€860,000   |   |
| R613 Road RealignmentRegional/Local/Other Roads€1,200,000Relocation of Macroom YardRegional/Local/Other Roads€500,000R600 Pewter Hole Cross UpgradeRegional/Local/Other Roads€1,200,000Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)Regional/Local/Other Roads€600,000R605 Realignment at Shippool CornerRegional/Local/Other Roads€860,000  |   |
| Relocation of Macroom YardRegional/Local/Other Roads€500,000R600 Pewter Hole Cross UpgradeRegional/Local/Other Roads€1,200,000Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)Regional/Local/Other Roads€600,000R605 Realignment at Shippool CornerRegional/Local/Other Roads€860,000   |   |
| Midleton to Youghal - (including Castlemartyr & Killeagh Bypasses)       Regional/Local/Other Roads       €       600,000         R605 Realignment at Shippool Corner       Regional/Local/Other Roads       €       860,000  |   |
| R605 Realignment at Shippool Corner Regional/Local/Other Roads € 860,000  |   |
| R605 Realignment at Shippool Corner Regional/Local/Other Roads € 860,000  |   |
| Public Lighting - outside of PLEEP Regional/Local/Other Roads € 1,000,000   |   |
|   |   |
| Passage West Link Traffic & Transportation € 3,830,000  | • |
| Bus Stop Enabling Works NTA Grant € 600,000   |   |
| Cobh Public Realm Works Public Realm  |   |
| Graball Bay Rd Restore&Drainag Regional/Local/Other Roads € 1,264,570   |   |
| Crgtwohil Intrm Msrs Conditi55 Regional/Local/Other Roads € 664,486   |   |
| Crgtwohil Intrm Msrs Conditi56 Regional/Local/Other Roads € 801,026   |   |
| YOUGHAL PUBLIC REALM WORKS Public Realm € 1,915,949   |   |
| € 140,608,997   |   |
|   |   |
|   |   |
| Recreation & Amenity  |   |

| Bantry Library Refurbishment                                      | Libraries                |  | € | 1,500,000  |  |
|---|--------------------------|--|---|------------|--|
| Western Railway Walk Bandon                                       | Recreation and Amenities |  | € | 750,000    |  |
| Bantry Sports Development   | Recreation and Amenities |  | € | 5,000,000  |  |
| Mallow Castle House - immediate roof works then walls and windows | Recreation and Amenities |  | € | 4,500,000  |  |
| Walkway Castlebernard   | Recreation and Amenities |  | € | 500,000    |  |
| MY Greenway Buildings Development                                 | Recreation and Amenities |  | € | 4,150,000  |  |
| Peoples Path Rostellan  | Recreation and Amenities |  | € | 500,000    |  |
| Shambles Area Bandon  | Recreation and Amenities |  | € | 1,000,000  |  |
| Midleton URDF (Linear Public Park)                                | Recreation and Amenities |  | € | 4,250,000  |  |
| Roycroft Old Steam Mill Building                                  | Tourism                  |  | € | 1,450,000  |  |
| Camden Fort Universal Access                                      | Tourism                  |  | € | 750,000    |  |
| Sustainable Playground Renewal Pg                                 | Recreation and Amenities |  | € | 3,000,000  |  |
| Carhookeal Sports Grounds Phas                                    | Recreation and Amenities |  | € | 1,200,000  |  |
|   |                          |  | € | 28,550,000 |  |
|   |                          |  |   |            |  |
| Economic Development, Tourism & Enterprise                        |                          |  |   |            |  |
| Connected Hubs Mitchelstown                                       | Connected Hubs           |  | € | 930,000    |  |
| Integrated Planning Solution - Project                            | Other                    |  | € | 800,000    |  |
|   |                          |  | € | 1,730,000  |  |
| Agriculture/Education/Health                                      |                          |  |   |            |  |
| DAFM 2025   | Coastal Protection       |  | € | 600,000    |  |
| BALAMI Round 3 2024   | Coastal Protection       |  | € | 600,000    |  |
| BALAIVII KUUIIU 5 2024  | Coastal Protection       |  | € | 1,200,000  |  |
| Other   |                          |  |   | 1,200,000  |  |
| PTSB Bandon Refurb  | Council Corporate Estate |  | € | 1,300,000  |  |
| FINANCIAL MANAGEMENT SYSTEM                                       | Council Corporate Estate |  | € | 880,000    |  |
| Replacement of WAN Switches and Routers                           | Council Corporate Estate |  | € | 650,000    |  |
| Replacement of WAIN SWITCHES and Nouters                          | Council Corporate Estate |  | € | 2,830,000  |  |

€

€ 24,993,556 - - € 561,857,285

## **Expenditure being Considered - Greater than €0.5m (Capital and Current)**

| Project/Scheme/Programme Name  | Short Description              | Current<br>Amount<br>Reference |            | Capital Expenditure<br>Amount in Reference Year<br>(Non Grant) | Capital Expenditure Amount in Reference Year (Grant) | Project/Programme<br>Anticipated<br>Timeline | Cumulative<br>Expenditure to-date | Projected Lifetime<br>Expenditure (Capital<br>Only)* | Explanatory<br>Notes |
|--------------------------------|--------------------------------|--------------------------------|------------|--|--|--|-----------------------------------|--|----------------------|
| Revenue                        |                                |                                |            |  |  |  |                                   |  |                      |
| Housing                        |                                |                                |            |  |  |  |                                   |  |                      |
| Maint/Improv LA Housing Units  | Maint/Improv LA Housing Units  | €                              | 14,362,843 |  |  |  |                                   |  |                      |
| Housing Assess, Alloc & Trans  | Housing Assess, Alloc & Trans  | €                              | 1,972,087  |  |  |  |                                   |  |                      |
| Housing Rent & TP Admin        | Housing Rent & TP Admin        | €                              | 1,694,317  |  |  |  |                                   |  |                      |
| Admin Homeless Service         | Admin Homeless Service         | €                              | 3,848,777  |  |  |  |                                   |  |                      |
| Support to Housing Capital Pro | Support to Housing Capital Pro | €                              | 18,717,986 |  |  |  |                                   |  |                      |
| RAS Programme                  | RAS Programme                  | €                              | 13,933,381 |  |  |  |                                   |  |                      |
| Housing Loans                  | Housing Loans                  | €                              | 2,623,659  |  |  |  |                                   |  |                      |
| Housing Grant                  | Housing Grant                  | €                              | 6,409,236  |  |  |  |                                   |  |                      |
| Roads                          |                                |                                |            |  |  |  |                                   |  |                      |
| NP Road - Maint & Improv       | NP Road - Maint & Improv       | €                              | 605,216    |  |  |  |                                   |  |                      |
| NS Road - Maint & Improv       | NS Road - Maint & Improv       | €                              | 819,683    |  |  |  |                                   |  |                      |
| Reg Road - Maint & Improv      | Reg Road - Maint & Improv      | €                              | 18,932,167 |  |  |  |                                   |  |                      |
| Local Road - Maint & Improv    | Local Road - Maint & Improv    | €                              | 50,408,949 |  |  |  |                                   |  |                      |
| Public Lighting                | Public Lighting                | €                              | 4,873,918  |  |  |  |                                   |  |                      |
| Traffic Management Improvement | Traffic Management Improvement | €                              | 508,297    |  |  |  |                                   |  |                      |
| Road Safety Promotion/Educate  | Road Safety Promotion/Educate  | €                              | 660,090    |  |  |  |                                   |  |                      |
| Car Parking                    | Car Parking                    | €                              | 1,701,955  |  |  |  |                                   |  |                      |
| Support to Roads Capital Prog  | Support to Roads Capital Prog  | €                              | 1,367,891  |  |  |  |                                   |  |                      |
| Agency & Recoupable Services   | Agency & Recoupable Services   |                                | 2,468,731  |  |  |  |                                   |  |                      |
| Water Services                 |                                |                                |            |  |  |  |                                   |  |                      |
| Water Supply                   | Water Supply                   | €                              | 17,569,557 |  |  |  |                                   |  |                      |
| Waste Water Treatment          | Waste Water Treatment          | €                              | 5,954,408  |  |  |  |                                   |  |                      |
| Operation & Maint Public Conv  | Operation & Maint Public       |                                | . ,        |  |  |  |                                   |  |                      |
|                                | Conv                           | €                              | 1,696,395  |  |  |  |                                   |  |                      |
| Admin Grp Schemes & Private In | Admin Grp Schemes & Private    |                                |            |  |  |  |                                   |  |                      |
|                                | In                             | €                              | 3,114,429  |  |  |  |                                   |  |                      |
| Local Authority Water          | Local Authority Water          | €                              | 2,598,249  |  |  |  |                                   |  |                      |
| Development Management         |                                |                                |            |  |  |  |                                   |  |                      |
| Forward Planning               | Forward Planning               | €                              | 3,778,093  |  |  |  |                                   |  |                      |
| Development Management         | Development Management         | €                              | 8,392,088  |  |  |  |                                   |  |                      |

| Enforcement                     | Enforcement                     | € | 801,858    |  |  |  |
|---------------------------------|---------------------------------|---|------------|--|--|--|
| Indust & Comm Facilities        | Indust & Comm Facilities        | € | 893,920    |  |  |  |
| Tourism Development & Promot    | Tourism Development &           |   | 200,000    |  |  |  |
|                                 | Promot                          | € | 1,276,205  |  |  |  |
| Comm & Enterprise Function      | Comm & Enterprise Function      | € | 2,888,740  |  |  |  |
| Building Control                | Building Control                | € | 1,024,560  |  |  |  |
| Economic Development & Promot   | Economic Development &          |   |            |  |  |  |
|                                 | Promot                          | € | 9,446,520  |  |  |  |
| Heritage & Conservation Serv    | Heritage & Conservation Serv    | € | 1,240,082  |  |  |  |
| Environmental Services          |                                 |   |            |  |  |  |
| Landfill Operation & Aftercare  | Landfill Operation & Aftercare  | € | 4,909,622  |  |  |  |
| Recovery & Recycle Facility Op  | Recovery & Recycle Facility Op  | € | 8,237,351  |  |  |  |
| Litter Management               | Litter Management               | € | 2,321,090  |  |  |  |
| Street Cleaning                 | Street Cleaning                 | € | 3,068,963  |  |  |  |
| Waste Regs, Monitor & Enforce   | Waste Regs, Monitor &           |   |            |  |  |  |
|                                 | Enforce                         | € | 2,166,076  |  |  |  |
| Maintenance of Burial Grounds   | Maintenance of Burial           |   |            |  |  |  |
|                                 | Grounds                         | € | 2,569,516  |  |  |  |
| Safety of Structures & Places   | Safety of Structures & Places   | € | 2,206,545  |  |  |  |
| Operation of Fire Service       | Operation of Fire Service       | € | 12,089,873 |  |  |  |
| Fire Prevention                 | Fire Prevention                 | € | 976,056    |  |  |  |
| Water Quality, Air & Noise Poll | Water Quality, Air & Noise Poll | € | 1,708,260  |  |  |  |
| Climate Change & Flooding       | Climate Change & Flooding       | € | 1,006,782  |  |  |  |
| Recreation & Amenity            |                                 |   |            |  |  |  |
| Leisure Facilities Operation    | Leisure Facilities Operation    | € | 2,471,172  |  |  |  |
| Operation of Library & Archive  | Operation of Library & Archive  | € | 8,239,633  |  |  |  |
| Outdoor Leisure Areas Oper      | Outdoor Leisure Areas Oper      | € | 4,078,584  |  |  |  |
| Comm, Sport & Rec Development   | Comm, Sport & Rec               |   |            |  |  |  |
|                                 | Development                     | € | 6,102,788  |  |  |  |
| Operation of Arts Programme     | Operation of Arts Programme     | € | 2,237,409  |  |  |  |
| Agri, Educ, Health & Welfare    |                                 |   |            |  |  |  |
| Op & Maint of Piers & Harbours  | Op & Maint of Piers &           | _ |            |  |  |  |
|                                 | Harbours                        | € | 1,570,733  |  |  |  |
| Coastal Protection              | Coastal Protection              | € | 918,185    |  |  |  |
| Veterinary Service              | Veterinary Service              | € | 3,066,233  |  |  |  |
| Miscellaneous Services          | D 5://                          |   |            |  |  |  |
| Profit/Loss Machinery Account   | Profit/Loss Machinery Account   | € | 13,314,831 |  |  |  |
| Profit/Loss Stores Account      | Profit/Loss Stores Account      | € | 711,610    |  |  |  |
| Administration of Rates         | Administration of Rates         | € | 15,645,356 |  |  |  |
| Local Reps & Civic Leadership   | Local Reps & Civic Leadership   | € | 3,160,476  |  |  |  |
| Motor Taxation                  | Motor Taxation                  | € | 1,626,379  |  |  |  |
| Agency & Recoupable Services    | Agency & Recoupable Services    | € | 8,073,622  |  |  |  |
| Corporate Building Costs        | Corporate Building Costs        | € | 6,713,980  |  |  |  |
| General Corporate Services      | General Corporate Services      | € | 6,206,453  |  |  |  |
| ICT                             | ICT                             | € | 8,309,468  |  |  |  |

| Human Resources Function         | Human Resources Function            | € | 4,954,693   |    |           |  |   |            |     |             |  |
|----------------------------------|-------------------------------------|---|-------------|----|-----------|--|---|------------|-----|-------------|--|
| Finance Function                 | Finance Function                    | € | 3,848,723   |    |           |  |   |            |     |             |  |
| Pensions & Lump Sum Costs        | Pensions & Lump Sum Costs           | € | 23,600,629  |    |           |  |   |            |     |             |  |
| Area Offices                     | Area Offices                        | € | 1,396,950   |    |           |  |   |            |     |             |  |
|                                  |                                     | € | 374,092,328 |    |           |  |   |            |     |             |  |
|                                  |                                     |   | •           |    |           |  |   |            |     |             |  |
| Capital                          |                                     |   |             |    |           |  |   |            |     |             |  |
| Environment                      |                                     |   |             |    |           |  |   |            |     |             |  |
| CROOKSTOWN FRAM                  | Flood Relief Works/Projects         |   |             | €  | 0         |  | € | 257,827    | €   | 1,785,459   |  |
| RIVER ILEN (SKIB) FLOOD RISK     | Flood Relief Works/Projects         |   |             | €  | 143,173   |  | € | 33,531,404 | €   | 38,031,404  |  |
| Midleton Flood Relief Scheme     | Flood Relief Works/Projects         |   |             | €  | 353,602   |  | € | 1,440,210  | €   | 3,613,493   |  |
| Bantry Flood Relief Scheme       | Flood Relief Works/Projects         |   |             | €  | 566,320   |  | € | 714,957    | €   | 1,949,151   |  |
| Ballylickey FRAM                 | Flood Relief Works/Projects         |   |             | €  | 14,066    |  | € | 14,066     | €   | 604,066     |  |
| Ballinhassig Flood Relief        | Flood Relief Works/Projects         |   |             | €  | 2,213     |  | € | 2,213      | €   | 1,952,213   |  |
| BaileMhicIre Flood Mitigation    | Flood Relief Works/Projects         |   |             | €  | 16,078    |  | € | 98,822     | €   | 1,098,822   |  |
| Ballintubber Flood Relief Work   | Flood Relief Works/Projects         |   |             | €  | 56,290    |  | € | 90,148     | €   | 808,448     |  |
| Capping Youghal Landfill         | Landfills                           |   |             | €  | 9,030     |  | € | 104,010    | €   | 3,604,010   |  |
| Clonakilty Fire Station          | Fire                                |   |             | -€ | 396       |  | € | 86,870     | €   | 2,500,000   |  |
|                                  |                                     |   |             | €  | 1,160,376 |  | € | 36,340,527 | €   | 55,947,066  |  |
| Housing                          |                                     |   |             |    | _,        |  |   | 00,010,017 |     | 33,3 11,000 |  |
| BEC 2020                         | BEC SCHEME                          |   |             | €  | 6,027     |  | € | 873,241    | €   |             |  |
| Ballydineen Halting Site         | Housing Other                       |   |             | €  | 6,113     |  | € | 105,681    | €   | 1,466,244   |  |
| ICR 2020 Fire Damage CO          | Housing Other                       |   |             | €  | 3,638     |  | € | 125,524    | €   | 1,025,524   |  |
| Ten 2020 Fire Damage CO          | OSS Ordinary Social Housing         |   |             |    | 3,030     |  |   | 123,324    | +   | 1,023,324   |  |
| OSS Richmond Court, Bandon (4)   | Schemes                             |   |             | €  | 582,683   |  | € | 624,265    | €   | 1,624,265   |  |
| (1)                              | OSS Ordinary Social Housing         |   |             |    | 00-,000   |  |   |            |     | _,          |  |
| B&R Mill Road, Kanturk           | Schemes                             |   |             | -€ | 3,575     |  | € | 87,416     | €   | 3,971,566   |  |
|                                  | OSS Ordinary Social Housing         |   |             |    |           |  |   |            |     |             |  |
| OSS Phase 4 Kilnagleary 15 no.   | Schemes                             |   |             | €  | 2,528,543 |  | € | 4,039,580  | €   | 4,142,799   |  |
| Rapid Abbeywd AnChora Midleton   | OSS Rapid Construction              |   |             | -€ | 18,209    |  | € | 429,718    | €   | 1,250,000   |  |
|                                  | OSS Ordinary Social Housing         |   |             |    |           |  |   |            |     |             |  |
| OSS Beechgrove Clonakility       | Schemes                             |   |             | €  | 2,758,623 |  | € | 17,192,581 | €   | 18,160,522  |  |
|                                  | OSS Ordinary Social Housing         |   |             |    |           |  |   |            |     |             |  |
| OSS Ph 2 Tower Vw Cloyne         | Schemes                             |   |             | €  | 523,722   |  | € | 547,462    | €   | 547,462     |  |
|                                  | OSS Ordinary Social Housing         |   |             |    | 700.000   |  |   | 00         |     | 2 = 22 22 2 |  |
| OSS Ard na Greine, Courtmac      | Schemes October 1981                |   |             | €  | 706,056   |  | € | 807,797    | €   | 2,730,000   |  |
| OSS Prigown Pd Mitcheletown      | OSS Ordinary Social Housing         |   |             | £  | 10 722    |  | £ | 111 116    | _   | 2 414 146   |  |
| OSS Brigown Rd, Mitchelstown     | Schemes OSS Ordinary Social Housing |   |             | €  | 10,733    |  | € | 114,146    | €   | 2,414,146   |  |
| OSS Ph1 Sleaveen East Macroom    | Schemes                             |   |             | €  | 10,733    |  | € | 126,655    | €   | 2,426,655   |  |
| OSS FITE SICURCE I LUST WIGHTOOM | OSS Ordinary Social Housing         |   |             | -  | 10,733    |  | + | 120,033    | + - | 2,720,033   |  |
| OSS Ph2 Sleaveen Rd Macroom      | Schemes                             |   |             | €  | 144,679   |  | € | 431,300    | €   | 5,076,280   |  |
|                                  | OSS Ordinary Social Housing         |   |             | -  | ,5,5      |  | 1 | ,          |     | 2,2.0,200   |  |
| OSS Townshend St, Skibb (6)      | Schemes                             |   |             | €  | 118,680   |  | € | 1,454,422  | €   | 1,500,000   |  |
|                                  | OSS Ordinary Social Housing         |   |             |    | ,         |  |   | •          |     | •           |  |
| OSS Kearneys Field, Dunmanway    | Schemes                             |   |             | €  | 2,810,622 |  | € | 5,055,278  | €   | 5,055,278   |  |

|                                | OSS Ordinary Social Housing |              |                            |
|--------------------------------|-----------------------------|--------------|----------------------------|
| OSS 7 units@PoundLane Kilworth | Schemes                     | € 1,233,577  | € 1,313,350 € 2,316,900    |
|                                | OSS Ordinary Social Housing |              |                            |
| OSS Convent Rd Doneraile (17)  | Schemes                     | € 3,838,153  | € 3,998,812 € 8,300,242    |
|                                | OSS Ordinary Social Housing |              |                            |
| OSS Fana Na gCrann Dungourney  | Schemes                     | € 78,225     | € 78,225 € 625,519         |
| PVA 7 UNITS CLUAIN REIDH,      | Social Housing              | € 3,694      | € 2,420,974 € 2,420,974    |
| PVA 12UNITS THE PASTURES       | Social Housing              | € 459,801    | € 3,747,810 € 3,747,810    |
| PART V Levis Quay Skibbereen   | Part V Social               | € 5,286      | € 52,237 € 2,552,237       |
| PVS NO.2 OLD GARDEN SHANAGARRY | Part V Social               | € -          | € 2,031 € 502,031          |
| PVS Abbeyfort Kinsale Phase 2  | Part V Social               | € 2,582      | € 934,425 € 4,862,000      |
| PVS The Miles Clonakilty (7)   | Part V Social               | € 1,448,918  | € 1,448,918 € 1,963,918    |
| PVS Elmbury Carrigtwohill Co.  | Part V Social               | € 1,053,379  | € 1,053,379 € 2,343,379    |
| PVS An Sruthan Beag Clonakilty | Part V Social               | € 918,170    | € 918,170 € 2,652,608      |
| PVS Garran Ferney C'Line 5 no. | Part V Social               | € 1,561,673  | € 1,561,673 € 3,046,673    |
| Site @ Old Barrack Rd, Bantry  | Social Housing - Land       | € -          | € 693,141 € 2,808,075      |
| Site @ Uplands, Fermoy         | Social Housing - Land       | € 57,935     | € 397,997 € 8,186,976      |
| OSS Crann Ard Fermoy land acqu | Social Housing - Land       | -€ 925,000   | € 4,767 € 904,767          |
| TSS - Crannard Estate, Fermoy  | Turnkey Social Housing      | € -          | € 3,572,063 € 8,372,063    |
| TSS Glanworth (13 Units)       | Turnkey Social Housing      | € -          | € 800 € 2,918,918          |
| TSS Mill Road, Broomfield (40) | Turnkey Social Housing      | € 1,710      | € 11,035,663 € 11,035,663  |
| TSS Kilmoney Carrigaline (58)  | Turnkey Social Housing      | € 8,865,327  | € 13,931,310 € 18,431,310  |
| TSS Ard an Bhaile, Buttevant,6 | Turnkey Social Housing      | € -          | € 404,100 € 1,373,000      |
| TSS Caherdaniel Bantry         | Turnkey Social Housing      | € 29,186     | € 1,454,186 € 6,774,186    |
| TSS Dromdiah Pk Killeagh Gdn   | Turnkey Social Housing      | € 2,811,163  | € 2,811,163 € 4,771,163    |
| Affordable Hsg Campaign Suvey  | Affordable Housing          | € 73,484     | € 73,484 € 673,484         |
| Prelim Costs Cap Projects CO   | Affordable Housing Other    | € 244,345    | € 650,785 € 750,000        |
| Aff Hsg Cost Rental Kilnaglery | Affordable Housing          | € 440,000    | € 440,000 € 18,221,792     |
|                                |                             | € 32,390,676 | € 85,014,527 € 171,946,428 |
| Road Transportation & Safety   |                             |              |                            |
| LIHAF Midleton UEA             | LIHAF                       | € 4,531,501  | € 5,053,639 € 15,970,000   |
| Non LIHAF Midleton UEA         | LIHAF                       | € 38,830     | € 486,218 € 5,086,218      |
| N71 Lissleane to Gallanes Pave | National Roads              | € -          | € 3,777,076 € 3,851,490    |
| N71 Derry Pavement Strengthen  | National Roads              | € -          | € 3,318,906 € 3,378,664    |
| N20 Ballygibbon to Ardamadane  | National Roads              | € -          | € 2,318,624 € 2,364,549    |
| Pavement Design&SupervisionNRO | National Roads              | € 310,683    | € 1,581,310 € 3,081,310    |
| N72 Ballymaquirke Junction     | National Roads              | € 54,070     | € 272,643 € 4,347,643      |
| N71 Seafield to Knockroe Pave  | National Roads              | € 1,866,213  | € 6,879,123 € 7,834,502    |
| Capital Maintenance NS PaveWks | National Roads              | € 1          | € 1,274,263 € 1,308,046    |
| HD28 NP Pavement Renewals 2019 | National Roads              | € -          | € 2,535,205 € 2,893,731    |
| HD28 NS Pavement Renewals 2019 | National Roads              | € -          | € 1,172,764 € 1,195,856    |
| N72 Grange East & West PaveStr | National Roads              | € -          | € 2,591,018 € 2,647,087    |
| N71 Glasslinn Road             | National Roads              | € 2,363,080  | € 3,158,759 € 3,333,759    |
| N71 Bantry to Dunnamark        | National Roads              | € 3,097,270  | € 3,100,348 € 3,282,746    |

| N72CC RSI Implemetation        | National Roads      | € 81,337     | € 82,321 € 582,321          |   |
|--------------------------------|---------------------|--------------|-----------------------------|---|
| N71 Glengarriff to Nat Park Cy | National Roads      | € 29,147     | € 39,393 € 539,393          |   |
| Purchase of Mach Yd Plant Nth  | Plant and Machinery | € 1,367,543  | € 7,234,672 € 5,067,446     |   |
| Purchase of mach Yd Plant Sth  | Plant and Machinery | € 895,160    | € 5,133,621 € 5,466,403     |   |
| Purchase of Mach Yd Plant Wst  | Plant and Machinery | € 676,527    | € 5,091,412 € 5,473,398     |   |
| PLEEP CCC Shared Costs         | PLEEP               | € 1,560,555  | € 1,560,555 € 2,229,053     |   |
| PLEEP Other LA's Shared Costs  | PLEEP               | € 2,486,815  | € 2,486,815 € 3,953,055     |   |
| Clare PLEEP Main Contract LA   | PLEEP               | € 199,139    | € 199,139 € 3,571,428       |   |
| Cork PLEEP Main Contract TII   | PLEEP               | € 48,027     | € 48,027 € 1,101,905        |   |
| Cork PLEEP Main Contract LA    | PLEEP               | € 1,659,610  | € 1,659,610 € 14,049,557    |   |
| Cork PLEEP ESB Attendance LA   | PLEEP               | € -          | Excld from CCAS             | - |
| Kerry PLEEP Main Contract LA   | PLEEP               | € 269,960    | € 269,960 € 4,680,548       |   |
| Kerry PLEEP ESB Attendance LA  | PLEEP               | € -          | Excld from CCAS € 346,830   |   |
| LK PLEEP Main Contract LA      | PLEEP               | € 445,822    | € 445,822 € 8,520,736       |   |
| LK PLEEP ESB Attendance LA     | PLEEP               | € -          | Excld from CCAS € 683,612   |   |
| Waterford PLEEP Main Cont LA   | PLEEP               | € 398,063    | € 398,063 € 7,433,075       |   |
| Waterford PLEEP ESB Att LA     | PLEEP               | € -          | Excld from CCAS € 610,279   | - |
| Public Lighting New Lights     | Public Lighting     | € 318,869    | € 2,510,911 € 3,660,911     |   |
| Carrigaline T-PREP             | Public Realm        | € 550,674    | € 1,199,741 € 16,749,741    |   |
| Carrigaline Public Realm       | Public Realm        | € 63,544     | € 131,248 € 2,681,248       |   |
| NTA Investment Programme       | Public Realm        | € 1,240,768  | € 2,421,384 € 5,871,384     |   |
| NTA BUS STOPS UPGRADE          | Public Realm        | € 370,534    | € 454,964 € 1,154,964       |   |
| Cycle Corridors Old N25 Ctwohi | Public Realm        | € 4,147,198  | € 7,284,949 € 16,899,949    |   |
| Little Island Sustain Trans    | Public Realm        | € 1,630,727  | € 2,022,209 € 9,322,209     |   |
| Strat Cycle B'acurra M'ton     | Public Realm        | € 380,123    | € 1,301,521 € 19,551,521    |   |
| NTA Carrigaline Gbrook Grway   | Public Realm        | € 504,751    | € 609,083 € 10,884,083      | - |
| Cobh Ferry to train stn cycle  | Public Realm        | € 81,095     | € 81,095 € 3,181,095        |   |
| Carrigtwohill to Midleton Cycl | Public Realm        | € 119,215    | € 160,646 € 7,165,646       |   |
| Ringaskiddy Public Realm Works | Public Realm        | € 47,461     | € 73,007 € 2,573,007        |   |
| Bandon TPREP Implementation    | Public Realm        | € 197,180    | € 676,343 € 2,576,343       |   |
| Carrigtwohill URDF funded      | Public Realm        | € 133,569    | € 583,756 € 1,083,756       |   |
| TOWN CENTRE IMPROV MIDLETON    | Public Realm        | € 22,120     | € 1,108,660 € 5,608,660     |   |
| PUBLIC REALM SKIBBEREEN        | Public Realm        | € 118,839    | € 741,699 € 1,123,745       |   |
| R600 Bowens Cross Upgrade      | Regional Roads      | € 3,851      | € 3,851 € 1,703,851         |   |
| BANTRY RELIEF ROAD 2005        | Road Works          | € -          | € 5,215,653 € 11,554,653    |   |
| N25 CTWOHILL Plan & Design     | Road Works          | € 142,478    | € 1,252,203 € 1,352,203     | - |
| RINGASKIDDYCORKPlanning&Design | Road Works          | € 39,409     | € 4,847,948 € 4,947,948     |   |
| RINGASKIDDY CORK - Supervision | Road Works          | € 315,168    | € 680,385 € 3,272,385       |   |
| RINGASKIDDYCORKAdvanceWks &Oth | Road Works          | € 9,077,936  | € 10,504,969 € 35,504,969   |   |
| RINGASKIDDYCORKLand&Prop       | Road Works          | € 6,051,362  | € 40,455,362 € 72,455,362   |   |
| BV MCRM BCLG Plan Design &Land | Road Works          | € 780,022    | € 27,994,162 € 30,994,162   |   |
| BV MCRM BCLG ConstructContract | Road Works          | € 70,234,230 | € 199,453,449 € 225,953,449 |   |
| BV MCRM BCLG Supervision Const | Road Works          | € 2,725,463  | € 8,211,977 € 10,461,977    |   |
| BV MCRM BCLG Advance Wks & Oth | Road Works          | € 480,975    | € 11,448,137 € 11,578,137   |   |

| ANNAKISHA SOUTH IMP SCHEME                     | Road Works                            | €  | 7,468          | € | 994,325             | €           | 17,994,325             |  |
|--|---------------------------------------|----|----------------|---|---------------------|-------------|------------------------|--|
| CLOGHER X-WATERDYKE REALIGN                    | Road Works                            | €  | 6,248,791      | € | 6,885,685           | €           | 13,985,685             |  |
| D'KETTLE INTERCHANGE DSG                       | Road Works                            | €  | 119,393        | € | 6,868,003           | €           | 7,268,003              |  |
| D'KETTLE INTERCHG SUPERVISION                  | Road Works                            | €  | 1,254,945      | € | 3,816,401           | €           | 5,816,401              |  |
| KANTURK ACCESS ROAD                            | Road Works                            | €  | 133,257        | € | 2,093,651           | €           | 2,182,651              |  |
| CARRIGALINE WESTEREN RELIEF RD                 | Road Works                            | €  | 6,281,825      | € | 20,360,954          | €           | 20,860,954             |  |
| Bandon Northern Relief Road                    | Road Works                            | €  | 29,238         | € | 100,056             | €           | 15,460,056             |  |
| Ballinrea Road, Carrigaline                    | Road Works                            | €  | 136,197        | € | 1,650,157           | €           | 1,716,157              |  |
| Killeagh Village Pavement Stre                 | Road Works                            | €  | 56,139         | € | 4,584,538           | €           | 4,679,296              |  |
| Mallow Northern Relief Road                    | Road Works                            | €  | 813,155        | € | 1,554,585           | €           | 12,404,585             |  |
| Midleton NNRR Broomfield Spine                 | Road Works                            | €  | 81,450         | € | 602,885             | €           | 8,100,000              |  |
| RINGASKIDDYCORKArchaeology                     | Roads                                 | €  | 3,351,640      | € | 3,368,733           | €           | 7,685,643              |  |
| Bantry Culvert.                                | Roads                                 | €  | 59,837         | € | 144,945             | €           | 17,144,945             |  |
| BUTTEVANT STREET DESIGN                        | Roads                                 | €  | -              | € | 6,129,148           | €           | 6,179,148              |  |
| NP/NS Safety Barrier MI 2019                   | Roads                                 | €  | 74,639         | € | 225,587             | €           | 2,225,587              |  |
| MY Grrenway Connectivity                       | Town & Village Renewal                | €  | 33,105         | € | 33,105              | €           | 1,673,105              |  |
| BV MCRM BCLG Residual Network                  | 2017 GRANT                            | €  | 95,232         | € | 95,232              | €           | 1,095,232              |  |
| Upgrade Jn Bothar Guidel                       | 2021 Grant & NTA                      | €  | 283,526        | € | 452,792             | €           | 2,084,905              |  |
| Great IslandConnect R624CobhRd                 | 2022 Grant                            | €  | 54,876         | € | 57,951              | €           | 847,951                |  |
| N71 Glengarriff                                | 2022 Grant                            | €  | 800,705        | € | 800,705             | €           | 3,300,705              |  |
| Land Acq Roads Water Rock                      | Land                                  | €  | 2,341,395      | € | 2,341,395           | €           | 5,571,395              |  |
| Little Isl Ped & Cycle Bdg                     | NTA Grant                             | €  | 160,583        | € | 160,583             | €           | 5,360,583              |  |
| D'kettle Ctwohill Cycleway Ph                  | NTA Grant                             | €  | 303,966        | € | 303,966             | €           | 2,800,000              |  |
|  |                                       | €  | 144,878,281    | € | 457,224,002         | €           | 812,383,848            |  |
| Recreation & Amenity                           |                                       |    |                |   |                     |             |                        |  |
| Kinsale Library Development                    | Libraries                             | €  | 2,666,666      | € | 3,207,437           | €           | 7,562,041              |  |
| Midleton Library                               | Libraries                             | €  | -              | € | 82,506              | €           | 4,582,506              |  |
| Youghal Library                                | Libraries                             | €  | 720            | € | 189,829             | €           | 4,688,173              |  |
| RRDF Briery GAP                                | Libraries                             | €  | 2,501,029      | € | 2,525,955           | €           | 9,325,955              |  |
| Claycastle Water Activity Faci                 | Failte Ireland Projects               | €  | 20,697         | € | 20,697              | €           | 1,375,697              |  |
| Dursey Cable Car&Visitor Cents                 | Heritage/Visitor Centres              | €  | 85,573         | € | 1,218,787           | €           | 5,000,000              |  |
| Acq of Land: Carhookeal Mallow                 | Land                                  | -€ | 40             | € | 382,834             | €           | 382,834                |  |
| Mallow Castle Grounds                          | Mallow Tourism Development            | €  | 118,571        | € | 2,851,958           | €           | 4,351,958              |  |
| Mallow Town Park                               | Mallow Tourism Development            | €  | 96,463         | € | 337,059             | €           | 3,500,000              |  |
| RRDF Bdesmond Pkt Pk & Pub Rlm                 | Public Realm                          | €  | 64,839         | € | 140,556             | €           | 1,140,556              |  |
| 2020 RRDF Cat 2 Mitchelstown                   | Public Realm                          | €  | 221,293        | € | 221,293             | €           | 4,471,293              |  |
| TOWN HALL THEATRE IMPROV SKIB                  | Town Halls & Other Buildings          | €  | 134,849        | € | 619,170             | €           | 619,170                |  |
| RRDF CTHSE Youghal ReDev                       | Youghal Town Regeneration             | €  | 208,828        | € | 338,608             | €           | 3,638,608              |  |
| Fermoy Swimming Pool FA 10003                  | Swimming Pool Development             | €  | 2,993          | € | 232,461             | €           | 3,432,461              |  |
| 1 3 1 1 2 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3        |                                       | _  |                |   |                     |             |                        |  |
| Mallow Pool Building Upgrade                   | Swimming Pool Development             | €  | 221            | € | 14,731              | €           | 3,214,731              |  |
| -  | · · · · · · · · · · · · · · · · · · · | €  | 221<br>910,629 | € | 14,731<br>3,522,267 | €           | 3,214,731<br>3,692,267 |  |
| Mallow Pool Building Upgrade                   | Swimming Pool Development             |    |                |   |                     | € €         |                        |  |
| Mallow Pool Building Upgrade  MALLOW BOARDWALK | Swimming Pool Development Boardwalk   | €  | 910,629        | € | 3,522,267           | €<br>€<br>€ | 3,692,267              |  |

| Bantry Tourism Dest Town       | Public Realm                 | € 42,635     | € 42,635   € 712,635       |
|--------------------------------|------------------------------|--------------|----------------------------|
| Muskerry Greenway Lee to Sea   | 2022 Grant                   | € 37,884     | € 37,884 € 937,884         |
| West Cork Greenway CorkSchull  | 2022 Grant                   | € 71,728     | € 71,728 € 1,121,728       |
| Cork Kinsale Greenway          | 2022 Grant                   | € 35,676     | € 58,616 € 958,616         |
| Dursey Cable Car Tower Replace | Capital Replacement          | € 1,011,888  | € 1,011,888 € 2,011,888    |
| DEV CONTRIBS AMENITY SKIBB     | Dev Cons Former TC           | € -          | € - € 33,251               |
| Little Isl Walkway & Play gd   | ORIS M2                      | € 358,886    | € 358,886 € 433,886        |
| ORI Glengarriff to Blue Pool   | ORIS M3                      | € 203,945    | € 203,945 € 644,230        |
| Macroom Development RRDF       | Public Realm                 | € 209,538    | € 209,538 € 10,037,947     |
| Old Mill Skibbereen            | Tourism Projects             | € -          | € 300,409 € 1,400,409      |
|                                |                              | € 14,179,514 | € 28,515,395 € 101,003,936 |
| Agriculture/Education/Health   |                              |              |                            |
| West Cork Dredging Bundle      | Coastal Protection           | € -          | € - € 900,000              |
| KinsaleFisherman's Pontoon Rmo | DAFM Grant 2021              | € 28,213     | € 743,160 € 1,451,000      |
| Ballycotton Harbour Dev        | Piers, Harbours, Islands     | € 279,734    | € 297,009 € 2,000,000      |
|                                |                              | € 307,947    | € 1,040,169 € 4,351,000    |
| Other                          |                              |              |                            |
| Env Inniscarra Energy Projects | Energy Projects              | € 3,690      | € 36,546 € 808,546         |
| Cobh Heritage Centre           | Heritage/Visitor Centres     | € 350        | € 218,340 € 1,018,340      |
| Mallow Town Hall Theatre       | Town Halls & Other Buildings | € 64,712     | € 162,235 € 1,162,235      |
| Graball Bay Waste Water Assess | Small Sewerage Schemes       | € -          | € 59,507 € -               |
| Motor Tax Redevelopment        | Offices Redevelopment        | € 19,298     | € 1,966,580 € 1,966,580    |
|                                |                              | € 88,050     | € 2,443,208 € 4,955,701    |

€ 374,092,328 € 193,004,844 € 610,577,828 € 1,150,587,979

| Duning the Colon and a Colon a | Projects/Programmes Com | Current Expenditure Amount in Reference | Capital Expenditure Amount in Reference Year | Capital Expenditure Amount in Reference | Project/Programme | Final Outturn Expenditure | Fl                |
|--|-------------------------|---|--|---|-------------------|---------------------------|-------------------|
| Project/Scheme/Programme Name  | Short Description       | Year                                    | (Non Grant)                                  | Year (Grant)                            | Completion Date   | per AFS Close 2022        | Explanatory Notes |
| Environment  |                         |   |  |   |                   |                           |                   |
| Haulbowline Rem OperationCosts   | Remedial Works          |   | € 39   |   |                   | € 2,787,234               |                   |
| New Fire Station Macroom   | Fire Stations           |   | € 1,041,433                                  |   |                   | € 1,866,688               |                   |
|  |                         |   | € 1,041,472                                  |   |                   | € 4,653,922               |                   |
| Housing  |                         |   |  |   |                   |                           |                   |
| OSS Bluepool, Kanturk  | OSS Construction        |   | € 78,772                                     |   |                   | € 3,304,263               |                   |
| OSS Station Rd Blarney 18units   | OSS Construction        |   | € 126,607                                    |   |                   | € 4,956,026               |                   |
| OSS Forest View, Mallow 10Unit   | OSS Construction        |   | € 51,786                                     |   |                   | € 2,164,976               |                   |
| OSS 16 Units Madonna House   | OSS Construction        |   | € 4,343                                      |   |                   | € 2,874,548               |                   |
| OSS Model Village Dripsey 6Unt   | OSS Construction        |   | € 38,177                                     |   |                   | € 1,509,325               |                   |

| 1 |
|---|
|   |

| BV MCRM BCLG Archaeology                              | Road Works                 | € 76,855    | € 3,487,043  |
|---|----------------------------|-------------|--------------|
| SRR SITE SUPERVISION                                  | Roads                      | € 16,806    | € 2,936,757  |
| NTA Dinish Island                                     | Town & Village Renewal     | € 298,002   | € 505,150    |
| NTA Fthpath PG Carrigaline MD                         | Town & Village Renewal     | € 838,787   | € 838,787    |
| Chapel St Dunmanway                                   | 2022 Grant                 | € 526,956   | € 526,956    |
| GA NS Maint Pavement Works2022                        | 2022 Grant                 | € 575,900   | € 575,900    |
| Cycle Facilities Cap Inv                              | NTA Grant                  | € 665,799   | € 665,799    |
| SRTS Bunscoil Rinn an Chabhlai                        | NTA Safe Route to Schools  | € 519,570   | € 519,570    |
| N25 Ballyvorisheen toLissacrue                        | National Roads             | € 0         | € 1,155,751  |
|   |                            | € 4,082,548 | € 25,419,758 |
| Recreation & Amenity                                  |                            |             |              |
| Bandon Library/TC Public Rooms                        | Libraries                  | € 79,680    | € 1,284,547  |
| MALLOW CASTLE   | Mallow Tourism Development | -€ 0        | € 3,127,356  |
| Spa House Grounds                                     | Mallow Tourism Development | € 359,248   | € 813,219    |
| ECO BOARD WALK PROJECT YOUGHAL                        | Boardwalk                  | € 9,745     | € 2,646,923  |
|   |                            | € 448,673   | € 7,872,045  |
| <b>Economic Development, Tourism &amp; Enterprise</b> |                            |             |              |
| PROPOSED BUS. PK CARRIGALINE                          | Camden Fort                | € 176,040   | € 3,408,200  |
|   |                            | € 176,040   | € 3,408,200  |
| Agriculture/Education/Health                          |                            |             |              |
| DAFM Union Hall Harbour                               | DAFM Grant 2021            | -€ 0        | € 270,387    |
| Kinsale Commercial Pier Ext                           | Piers, Harbours, Islands   | € -         | € 1,424,938  |
| Disposal MV Sceptre                                   | Piers, Harbours, Islands   | € 871,750   | € 871,750    |
| Courtmacsherry Dredging                               | DAFM BALAMI                | € 659,657   | € 659,657    |
|   |                            | € 1,531,407 | € 3,226,731  |
| Other   |                            |             |              |
| SAN Data infrastructure                               | IT Costs                   | € 34,876    | € 788,027    |
| Acq Waterpark House                                   | Other                      | € 1,264,742 | € 1,264,742  |
|   |                            | € 1,299,618 | € 2,052,768  |

**€** 33,714,657 **€** 185,527,936

# **Appendix 2 – Public Spending Code Checklists**

Checklist 1 - To be completed in respect of general obligations not specific to individual projects/programmes.

|   |    | General Obligations not specific to individual projects/programmes.  | Self-Assessed<br>Compliance<br>Rating: 1 - 3 | Comment/Action Required |
|---|----|--|--|-------------------------|
| 1 | 1  | Does the examination ensure on an engaing basis that   | 1 2  | 1                       |
| 1 | 1  | Does the organisation ensure, on an ongoing basis, that appropriate people within the organisation and its agencies are aware of their requirements under the Public Spending Code (incl. through training)?                                   | 2  |                         |
| 1 | 2  | Has internal training on the Public Spending Code been provided to relevant staff?   | 2  |                         |
| 1 | 3  | Has the Public Spending Code been adapted for the type of project/programme that your organisation is responsible for, i.e., have adapted sectoral guidelines been developed?  | 2  |                         |
| 1 | 4  | Has the organisation in its role as Approving Authority satisfied itself that agencies that it funds comply with the Public Spending Code?   | 3  |                         |
| 1 | 5  | Have recommendations from previous QA reports (incl. spot checks) been disseminated, where appropriate, within the organisation and to agencies?   | 3  |                         |
| 1 | 6  | Have recommendations from previous QA reports been acted upon?   | 3  |                         |
| 1 | 7  | Has an annual Public Spending Code QA report been submitted to and certified by the Chief Executive Officer, submitted to NOAC and published on the Local Authority's website?   | 3  |                         |
| 1 | 8  | Was the required sample of projects/programmes subjected to indepth checking as per step 4 of the QAP?   | 3  |                         |
| 1 | 9  | Is there a process in place to plan for ex post evaluations?  Ex-post evaluation is conducted after a certain period has passed since the completion of a target project with emphasis on the effectiveness and sustainability of the project. | 2  |                         |
| 1 | 10 | How many formal evaluations were completed in the year under review? Have they been published in a timely manner?  | 2  |                         |
| 1 | 11 | Is there a process to follow up on the recommendations of previous evaluations?  | 2  |                         |
| 1 | 12 | How have the recommendations of reviews and ex post evaluations informed resource allocation decisions?  | 2  |                         |

Checklist 2 – To be completed in respect of capital projects/programmes & capital grant schemes that were under consideration in the past year.

| C | Capital | Expenditure being Considered – Appraisal and Approval   | Self-Assessed<br>Compliance<br>Rating: 1 - 3 | Comment/Action Required |
|---|---------|---|--|-------------------------|
| 2 | 1       | Was a Strategic Assessment Report (SAR) completed for all capital projects and programmes over €10m?  | 3  |                         |
| 2 | 2       | Were performance indicators specified for each project/programme which will allow for a robust evaluation at a later date?  Have steps been put in place to gather performance indicator    | 2  |                         |
| 2 | 3       | data?  Was a Preliminary and Final Business Case, including appropriate financial and economic appraisal, completed for all capital projects and programmes?                                | 3  |                         |
| 2 | 4       | Were the proposal objectives SMART and aligned with Government policy including National Planning Framework, Climate Mitigation Plan etc?   | 3  |                         |
| 2 | 5       | Was an appropriate appraisal method and parameters used in respect of capital projects or capital programmes/grant schemes?   | 3  |                         |
| 2 | 6       | Was a financial appraisal carried out on all proposals and was there appropriate consideration of affordability?  | 3  |                         |
| 2 | 7       | Was the appraisal process commenced at an early enough stage to inform decision making?   | 3  |                         |
| 2 | 8       | Were sufficient options analysed in the business case for each capital proposal?  | 3  |                         |
| 2 | 9       | Was the evidence base for the estimated cost set out in each business case?  Was an appropriate methodology used to estimate the cost?  Were appropriate budget contingencies put in place? | 3  |                         |
| 2 | 10      | Was risk considered and a risk mitigation strategy commenced?  Was appropriate consideration given to governance and deliverability?  | 3  |                         |
| 2 | 11      | Were the Strategic Assessment Report, Preliminary and Final Business Case submitted to DPER for technical review for projects estimated to cost over €100m?                                 | N/A  |                         |
| 2 | 12      | Was a detailed project brief including design brief and procurement strategy prepared for all investment projects?  | 3  |                         |
| 2 | 13      | Were procurement rules (both National and EU) complied with?  | 3  |                         |
| 2 | 14      | Was the Capital Works Management Framework (CWMF) properly implemented?   | 3  |                         |
| 2 | 15      | Were State Aid rules checked for all support?   | 3  |                         |

| 2  | 16       | Was approval sought from the Approving Authority at all decision gates?   | 3  |   |
|----|----------|---|--|---|
| 2  | 17       | Was Value for Money assessed and confirmed at each decision gate by Sponsoring Agency and Approving Authority?  | 3  |   |
| 2  | 18       | Was approval sought from Government through a Memorandum for Government at the appropriate decision gates for projects estimated to cost over €100m?  | 3  |   |
| Cł | necklist | 3 – To be completed in respect of new current expenditure under co  | nsideration i                                | n the past year   |
| Q  | No.      | Current Expenditure being Considered – Appraisal and Approval   | Self-Assessed<br>Compliance<br>Rating: 1 - 3 | Comment/Action<br>Required  |
| 3  | 1        | Were objectives clearly set out?  | 3  |   |
| 3  | 2        | Are objectives measurable in quantitative terms?  | 2  |   |
| 3  | 3        | Was a business case, incorporating financial and economic appraisal, prepared for new current expenditure proposals?  | 2  |   |
| 3  | 4        | Was an appropriate appraisal method used?   | 2  | It was noted that the rating on this has reduced from previous year. It appears this may be attributable to better understanding of PSC requirements and will be considered as part of next years quality assessment. |
| 3  | 5        | Was an economic appraisal completed for all projects/programmes exceeding €20m or an annual spend of €5m over 4 years?  | N/A  |   |
| 3  | 6        | Did the business case include a section on piloting?  | 2  |   |
| 3  | 7        | Were pilots undertaken for new current spending proposals involving total expenditure of at least €20m over the proposed duration of the programme and a minimum annual expenditure of €5m? | N/A  |   |
| 3  | 8        | Have the methodology and data collection requirements for the pilot been agreed at the outset of the scheme?  | N/A  | All respondents replied N/A   |
| 3  | 9        | Was the pilot formally evaluated and submitted for approval to the relevant Vote Section in DPER?   | N/A  |   |
| 3  | 10       | Has an assessment of likely demand for the new scheme/scheme extension been estimated based on empirical evidence?  | 2  | The single response received related to social housing provision, which is government target driven. It was noted that this   |

rating reduced, however

## Cork County Council- Public Spending Code Quality Assurance Report 2022

|   |    |  |     | this is likely attributable to<br>the nature of the service<br>delivery.  |
|---|----|--|-----|---|
| 3 | 11 | Was the required approval granted?   | N/A | All respondents replied N/A   |
| 3 | 12 | Has a sunset clause been set?  | N/A |   |
| 3 | 13 | If outsourcing was involved were both EU and National procurement rules complied with?   | 3   |   |
| 3 | 14 | Were performance indicators specified for each new current expenditure proposal or expansion of existing current expenditure programme which will allow for a robust evaluation at a later date? | 2   | It was noted that the rating on this has reduced from previous year. It appears this may be attributable to better understanding of PSC requirements and will be considered as part of next years quality assessment. |
| 3 | 15 | Have steps been put in place to gather performance indicator data?   | 2   |   |

Checklist 4 – To be completed in respect of capital projects/programmes & capital grants schemes incurring expenditure in the year under review.

| Q | No. | Incurring Capital Expenditure   | Self-<br>Assessed<br>Compliance<br>Rating: 1 - 3 | Comment/Action<br>Required |
|---|-----|---|--|----------------------------|
| 4 | 1   | Was a contract signed and was it in line with the Approval given at each Decision Gate?   | 3  |                            |
| 4 | 2   | Did management boards/steering committees meet regularly as agreed?   | 3  |                            |
| 4 | 3   | Were programme co-ordinators appointed to co-ordinate implementation?   | 3  |                            |
| 4 | 4   | Were project managers, responsible for delivery, appointed and were the project managers at a suitably senior level for the scale of the project? | 3  |                            |
| 4 | 5   | Were monitoring reports prepared regularly, showing implementation against plan, budget, timescales and quality?                                  | 3  |                            |
| 4 | 6   | Did projects/programmes/grant schemes keep within their financial budget and time schedule?   | 2  |                            |
| 4 | 7   | Did budgets have to be adjusted?  | 2  |                            |

| 4 | 8  | Were decisions on changes to budgets / time schedules made promptly?   | 3 |  |
|---|----|--|---|--|
| 4 | 9  | Did circumstances ever warrant questioning the viability of the project/programme/grant scheme and the business case (exceeding budget, lack of progress, changes in the environment, new evidence, etc.)? | 3 |  |
| 4 | 10 | If circumstances did warrant questioning the viability of a project/programme/grant scheme was the project subjected to adequate examination?  | 3 |  |
| 4 | 11 | If costs increased or there were other significant changes to the project was approval received from the Approving Authority?  | 3 |  |
| 4 | 12 | Were any projects/programmes/grant schemes terminated because of deviations from the plan, the budget or because circumstances in the environment changed the need for the investment?                     | 3 |  |

# Checklist 5 – To be completed in respect of current expenditure programmes incurring expenditure in the year under review.

| Q | No. | Incurring Current Expenditure                                    | Self-<br>Assessed<br>Compliance<br>Rating: 1 -3 | Comment/Action<br>Required  |
|---|-----|--|---|---|
| 5 | 1   | Are there clear objectives for all areas of current expenditure? | 3   |   |
| 5 | 2   | Are outputs well defined?  | 2   | It was noted that the rating on this has reduced from previous year. It appears this may be attributable to better understanding of PSC requirements and will be considered as part of next years quality assessment. |
| 5 | 3   | Are outputs quantified on a regular basis?                       | 2   | It was noted that the rating on this has reduced from previous year. It appears this may be attributable to better understanding of PSC requirements and will be considered as part of next years quality assessment. |
| 5 | 4   | Is there a method for monitoring efficiency on an ongoing basis? | 2   | It was noted that the rating<br>on this has reduced from<br>previous year. It appears   |

|   |   |  |  | this may be attributable to  |
|---|---|--|--|------------------------------|
|   |   |  |  | better understanding of      |
|   |   |  |  | PSC requirements and will    |
|   |   |  |  | ="                           |
|   |   |  |  | be considered as part of     |
|   |   |  |  | next years quality           |
|   |   |  |  | assessment.                  |
| 5 | 5   |  | 2  | It was noted that the rating |
|   |   |  |  | on this has reduced from     |
|   |   |  |  | previous year. It appears    |
|   |   |  |  | this may be attributable to  |
|   |   | Are outcomes well defined?   |  | better understanding of      |
|   |   |  |  | PSC requirements and will    |
|   |   |  |  | be considered as part of     |
|   |   |  |  | next years quality           |
|   |   |  |  | assessment.                  |
| 5 | 6   |  | 2  | It was noted that the rating |
|   |   |  | _  | on this has reduced from     |
|   |   |  |  | previous year. It appears    |
|   |   |  |  | this may be attributable to  |
|   |   | Are outcomes quantified on a regular basis?                        |  | -                            |
|   |   |  |  | better understanding of      |
|   |   |  |  | PSC requirements and will    |
|   |   |  |  | be considered as part of     |
|   |   |  |  | next years quality           |
|   |   |  |  | assessment.                  |
| 5 | 7   |  | 2  | It was noted that the rating |
|   |   |  |  | on this has reduced from     |
|   |   |  |  | previous year. It appears    |
|   |   |  |  | this may be attributable to  |
|   |   | Are unit costings compiled for performance monitoring?             |  | better understanding of      |
|   |   |  |  | PSC requirements and will    |
|   |   |  |  | be considered as part of     |
|   |   |  |  | next years quality           |
|   |   |  |  | assessment.                  |
| 5 | 8   | Are other data complied to monitor performance?                    | 2  |                              |
|   |   | , , , , , , , , , , , , , , , , , , ,                              |  |                              |
| 5 | 9   | Is there a method for monitoring effectiveness on an ongoing       | 2  |                              |
|   |   | basis?   |  |                              |
|   |   |  |  |                              |
| 5 | 10  | Has the organisation engaged in any other 'evaluation proofing' of | 2  |                              |
|   |   | programmes/projects?   |  |                              |
|   |   |  |  |                              |
|   | Checklist 6 – To be completed in respect of capital projects/programmes & capital grant schemes discontinued in the |  |  |                              |
| _ |   | er review.   |  |                              |
| Q | No.   |  | sed<br>-3                                    | Comment/Action               |
|   |   | Capital Expenditure Recently Completed                             | iance: 1 -                                   | Required                     |
|   |   |  | Self-Assessed<br>Compliance<br>Rating: 1 - 3 |                              |
|   |   |  | Se<br>Co<br>Ra                               |                              |
| 6 | 1   | How many Project Completion Reports were completed in the year     | 1  |                              |
|   |   | under review?  |  |                              |
|   |   |  |  |                              |

| 6 | 2 | Were lessons learned from Project Completion Reports incorporated into sectoral guidance and disseminated within the Sponsoring Agency and the Approving Authority? | 2   |   |
|---|---|---|-----|---|
| 6 | 3 | How many Project Completion Reports were published in the year under review?  | 1   | The majority of respondents replied N/A   |
| 6 | 4 | How many Ex-Post Evaluations were completed in the year under review?   | 1   | It was noted that the rating on this has reduced from previous year. It appears this may be attributable to better understanding of PSC requirements and will be considered as part of next years quality assessment. |
| 6 | 5 | How many Ex-Post Evaluations were published in the year under review?   | 1   |   |
| 6 | 6 | Were lessons learned from Ex-Post Evaluation reports incorporated into sectoral guidance and disseminated within the Sponsoring Agency and the Approving Authority? | 2   |   |
| 6 | 7 | Were Project Completion Reports and Ex-Post Evaluations carried out by staffing resources independent of project implementation?                                    | 2   |   |
| 6 | 8 | Were Project Completion Reports and Ex-Post Evaluation Reports for projects over €50m sent to DPER for dissemination?   | N/A | All respondents replied N/A   |

# Checklist 7 – To be completed in respect of current expenditure programmes that reached the end of their planned timeframe during the year or were discontinued.

| Q N | Vo. | Current Expenditure that (i) reached the end of its planned timeframe or (ii) was discontinued                | Self-Assessed<br>Compliance<br>Rating: 1 - 3 | Comment/Action<br>Required  |
|-----|-----|---|--|---|
| 7 1 | 1   | Were reviews carried out of current expenditure programmes that matured during the year or were discontinued? | 2  | It was noted that the rating on this has reduced from previous year. It appears this may be attributable to better understanding of PSC requirements and will be considered as part of next years quality assessment. |
| 7 2 | 2   | Did those reviews reach conclusions on whether the programmes were efficient?                                 | 3  |   |
| 7 3 | 3   | Did those reviews reach conclusions on whether the programmes were effective?                                 | 3  |   |

# Cork County Council- Public Spending Code Quality Assurance Report 2022

| 7 | 4 | Have the conclusions reached been taken into account in related areas of expenditure?       | 3 |  |
|---|---|---|---|--|
| 7 | 5 | Were any programmes discontinued following a review of a current expenditure programme?     | 3 |  |
| 7 | 6 | Were reviews carried out by staffing resources independent of project implementation?       | 2 |  |
| 7 | 7 | Were changes made to the organisation's practices in light of lessons learned from reviews? | 3 |  |

# Appendix 3 In-Depth Checks Detailed Reports 2022

#### **Section A: Introduction**

| Programme or Project Information |   |  |
|----------------------------------|---|--|
| Name                             | Revenue – Wastewater Treatment                        |  |
| Detail                           | Uisce Éireann SLA Water Services Wastewater Treatment |  |
| Responsible Body                 | Cork County Council / Uisce Éireann                   |  |
| Current Status                   | Revenue Wastewater Operations                         |  |
| Start Date                       | Jan 2022  |  |
| End Date                         | Dec 2022  |  |
| Overall Cost                     | €6.758 million  |  |

# **Introduction – Water Services Department**

The Water Services Directorate and County Engineer's Department covers a range of functions including Drinking Water and Wastewater Operations, Water Capital Projects and Rural Water. It also includes Coastal Management & Flood Projects and the recent formation of the Capital Projects Implementation Unit.

### **Drinking Water & Wastewater Operations**

The Drinking Water & Wastewater Sections of the Water Services Directorate manages delivery of public water and wastewater services under an SLA with Uisce Éireann (previously known as Irish Water). They serve 350,000 people across the county; ensuring the provision of high-quality drinking water (producing in excess of 158 million litres per day) and the safe and efficient treatment of wastewater through more than 250 wastewater infrastructure assets. Our Wastewater operations team produce 74 annual environment reports for EPA licensed agglomerations through its functional area.

### **Water Capital Projects Office**

The Capital Projects Office is a key player in ensuring the continued improvement of the water infrastructure across the County of Cork. It provides full life cycle Project Management Services to facilitate the execution of the Uisce Éireann Capital Investment Plan (RC3) for the years 2020-2024, a programme which features some 36 major infrastructure projects for the Cork County Area. These projects along with a large list of network improvement projects and a host of Capital Programmes are being managed by the office. The projects are in both the Water and Wastewater sectors.

# **Uisce Éireann / Cork County Council – Service Level Agreement & Annual Service Plan**

Uisce Éireann (UÉ) and Cork County Council agree to work under the terms of the Service Level Agreement (SLA) to provide efficient and quality water services to satisfy the needs of our customers, in compliance with statutory and regulatory requirements and in a cost-effective manner.

The Service Level Agreement (SLA) provides for the relationship between Uisce Éireann and Cork County Council with respect to water services activities undertaken by the Local Authority on behalf of Uisce Éireann. The SLA is based on both parties working collaboratively to ensure service continuity to the customer and to achieve industry objectives. These objectives include the achievement of efficiencies, value for money and continuous improvement in order to meet customer expectations and the targets set by the economic and environmental regulators.

The 2022 Annual Service Plan is the planning document that sets out the specific objectives and standards of performance agreed by Uisce Éireann and Cork County Council against the 2022 budgets for Payroll, Goods and Services, Overheads and the Central Management Charge (CMC). The plan has been developed to reflect the various long-term strategies and regulatory requirements to be met by Uisce Éireann and the Local Authorities working in partnership throughout 2022.

In addition to Uisce Eireann having internal governance structures, Uisce Éireann and Cork County Council through its partnership structure is also accountable in a broader context to its stakeholders including the public, industry, the Commission for Regulation of Utilities (CRU), the Environmental Protection Agency (EPA) and the Government, and must operate in an open and transparent manner. It is also obliged to consult with the Health Services Executive (HSE) on matters relating to public health.

The Government's Water Services Policy Statement (WSPS) provides the framework within which Uisce Éireann funding and investment plans are agreed. The first Water Services Policy Statement 2018 – 2025 was published in May 2018. Uisce Éireann was required to submit a Strategic Funding Plan (SFP) to the Minister reflecting the principles, themes and policy objectives identified in the WSPS. The Uisce Éireann Strategic Funding Plan 2019-2024 was approved by the Minister in November 2018.

### **Revenue – Wastewater Treatment**

Through the SLA with Uisce Éireann, Cork County Council wastewater operations and our Environment department technical teams managed Wastewater Treatment within its functional area. The roles and responsibilities consist of the following;

- Wastewater Treatment UWWTD Performance Cork County Council shall, where applicable, comply with the UWWTD mandatory ELV requirements on a monthly basis measured as a percentage of the number of assessed WWTPs
- Wastewater Treatment UWWTD Compliance Cork County Council shall, where applicable, comply with the UWWTD measured as a percentage of the number of assessed WWTPs
- Wastewater Treatment WWDL Performance Cork County Council shall, where applicable, comply with the WWDL mandatory ELV requirements specified in Schedule of the WWDLs measured as a percentage of the number of assessed WWTPs
- Wastewater Treatment WWDL Compliance Cork County Council shall, where applicable, comply with the WWDL measured as a percentage of the number of assessed WWTPs
- Wastewater Treatment Sampling Cork County Council shall provide Wastewater Quality Sampling in accordance with the Wastewater Sampling Plan
- Wastewater Treatment Upload results to EDEN Cork County Council shall upload wastewater results to Eden by the 10th Business Day of the month, in accordance with the Wastewater Sampling Plan
- Wastewater Treatment Provide Results to Uisce Éireann Cork County Council shall provide Wastewater results to UÉ by 10th Business Day of the month in Excel format as an export from the LA LIMS system, in accordance with the Wastewater Sampling Plan
- Wastewater Treatment Incident Reporting (Category 1-5) Cork County Council shall upload all Reportable Wastewater Incidents to EDEN as soon as practicably possible Category 1-5 (inclusive)
- Wastewater Treatment Annual Environmental Reports Cork County Council shall provide regulatory wastewater reports sufficiently in advance of statutory and regulatory timescales

# **Section B - Step 1: Logic Model Mapping**

As part of this In-Depth Check, the Internal Audit Department of Cork County Council have completed a Programme Logic Model (PLM) for **Wastewater Treatment**. A PLM is a standard evaluation tool and further information on their nature is available in the Public Spending Code.

|   | Objectives   | Inputs  | Activities  | Outputs  | Outcomes  |
|---|--|---|---|--|---|
| • | Operate and maintain wastewater treatment to high standards in | Budget of €6.7 million  | Management of Wastewater<br>treatment infrastructure                              | Facility operated and maintained effectively                     | No harmful<br>emissions or<br>discharges entering |
|   | accordance with regulations                                    | <ul> <li>Technical &amp; Admin<br/>staff</li> </ul>             | <ul> <li>Monitoring of Discharge<br/>License Emission Limit<br/>Values</li> </ul> | Wastewater treatment   | the environment<br>from the<br>infrastructure     |
| • | Prevent Environmental Pollution                                | <ul> <li>Contracted consultancy/ contractor services</li> </ul> | Regular     Inspection/monitoring of  | implemented as per WWDL limits                                   |   |
| • | Ensure value for money is achieved                             | <ul> <li>Maintenance and repair contracts /</li> </ul>          | <ul><li>site infrastructure</li><li>Removal of sludge from site</li></ul>         | <ul> <li>Infrastructure is<br/>serviced<br/>regularly</li> </ul> |   |
|   |  | UÉ Frameworks   | <ul> <li>Interaction with the licensing body, EPA</li> </ul>                      |  |   |
|   |  |   | <ul> <li>Partnership with Uisce<br/>Éireann via SLA</li> </ul>                    |  |   |

**Objectives:** The objectives of the **Wastewater Treatment** Service include, but are not limited to the following:

- Operate and maintain wastewater treatment to high standards in accordance regulations
- Prevent environmental pollution from the wastewater treatment plants
- Ensure value for money and operational efficiency is achieved

Inputs: A budget of approximately €6.7 million has been allocated to part of this programme. The Integra Financial Management System records all expenditure. It allows the comparison of budget versus actual expenditure. Technical and administrative staff of Cork County Council continually inspect and monitor this site throughout the year. Specialist Consultants and Contractors are occasionally employed to carry out testing/monitoring and environmental compliance reporting.

The main activities carried out on site are the operation and maintenance of wastewater treatment infrastructure. The main reason for continual maintenance is the prevention of environmental pollution and ensuring that the infrastructure is complying

with the WWDL (wastewater discharge licensing) limits.

**Outputs:** Facility maintained in accordance with the WWDL requirements. It is essential that no harmful emissions or discharges from the

infrastructure occur which could impact the environment. Wastewater infrastructure is serviced regularly to maintain the integrity

of the facilities system.

**Activities:** 

**Outcomes:** No harmful emissions or discharges entering the environment from the wastewater treatment infrastructure.

## Section B - Step 2: Summary Timeline of Project/Programme

The following section tracks the **Wastewater Treatment** from inception to conclusion in terms of annual operational milestones. As Wastewater Treatment is a constant annual revenue expenditure, there is no definitive inception or conclusion.

The UÉ / Cork County Council Annual Service Plan outlines all performance measures alongside all corresponding baselines and targets. The measures included in the 2022 Service Plan are outlined in the appendices. Each measure and associated objective have been grouped into one of four categories:

| Measurement Category          | Objective  |
|-------------------------------|--|
| Learning & Growth             | To continuously improve and drive transformation and change initiatives  |
| Customer                      | Providing services that are valued by customers. This is influenced by the CRU Customer Handbook and proposed Performance Assessment metrics             |
| Internal Process / Compliance | Adherence to all reporting requirements and meeting regulatory requirements as set out by the relevant statutory and regulatory bodies, e.g. CRU and EPA |
| Financial                     | Providing a cost-effective service, within budgetary constraints   |

Within the four categories of performance measures there are three distinct tiers:

- 1. KPIs
- 2. Operational Measures
- 3. Tracking Measures

## Section B - Step 3: Analysis of Key Documents

The following section reviews the key documentation relating to appraisal, analysis and evaluation for the Wastewater Treatment

|    | Project/Programme Key Documents                                      |   |  |  |
|----|--|---|--|--|
|    | Title  | Details   |  |  |
| 1. | Uisce Éireann / Cork County Council Service<br>Level Agreement (SLA) | Framework to provide efficient and quality water services to satisfy the needs of our customers, in compliance with statutory and regulatory requirements and in a cost-effective manner.   |  |  |
| 2. | Uisce Éireann / Cork County Council Annual<br>Service Plan 2022      | Planning document that sets out the specific objectives and standards of performance agreed by Uisce Éireann and Cork County Council against the 2022 budgets for Payroll, Goods and Services, Overheads and the Central Management Charge (CMC). |  |  |
| 3. | Integra Financial Management System                                  | Review of Budget Versus Expenditure for 2022  |  |  |
| 4. | Risk Register  | Review of risk in relation to Water Services  |  |  |
| 5. | S.I No. 684/2007 - Waste Water (Authorisation)<br>Regulations 2007   | Legislation governing licensing and certification for wastewater infrastructure   |  |  |
| 6. | Selection of Wastewater Discharge EPA<br>Licenses                    | Review of statutory license conditions and standards to be met  |  |  |

# **Key Document 1:** Service Level Agreement (SLA)

The Service Level Agreement (SLA) provides for the relationship between Uisce Éireann and Cork County Council with respect to water services activities undertaken by the Local Authority on behalf of Uisce Éireann. The SLA is based on both parties working collaboratively to ensure service

continuity to the customer and to achieve industry objectives.

### Key Document 2: UÉ / Cork County Council Annual Service Plan 2022

The 2022 Annual Service Plan is the planning document that sets out the specific objectives and standards of performance agreed by Uisce Éireann and Cork County Council against the 2022 budgets for Payroll, Goods and Services, Overheads and the Central Management Charge (CMC). The plan has been developed to reflect the various long-term strategies and regulatory requirements to be met by Uisce Éireann and the Local Authorities working in partnership throughout 2022.

### **Key Document 3:** Integra Financial Management System

An element Actual versus Budgeted expenditure for Wastewater Treatment is captured on the Financial Management System. No Loans are linked to Wastewater Treatment.

### **Key Document 4:** Risk Register for Water Services Directorate

Under the direction of the Council's Risk Oversight Committee, a risk management and monitoring system is maintained by the Water Services Directorate.

#### **Key Document 5:** Wastewater Discharge (Authorisation) Regulations 2007

Legislation governing licensing and certification for wastewater infrastructure.

#### **Key Document 6:** Selection of Wastewater Discharge EPA Licenses

This is the legislative document that must be followed in relation to wastewater treatment and it sets out UÉ & the Council's obligations to provide for the effective operation and maintenance of wastewater treatment infrastructure. Regular monitoring, sampling, testing & incident reporting is required.

# Section B - Step 4: Data Audit

The following section details the data audit that was carried out for the **Revenue – Wastewater Treatment**. It evaluates whether appropriate data is available for the future evaluation of the project/programme.

| Data Required  | Use  | Availability |
|--|--|--------------|
| Uisce Éireann / Cork County Council Service<br>Level Agreement (SLA) | The Service Level Agreement (SLA) provides for the relationship between Uisce Éireann and Cork County Council                                      | Yes          |
| Uisce Éireann / Cork County Council Annual<br>Service Plan 2022      | To review the Planning document that sets out the specific objectives and standards of performance agreed by Uisce Éireann and Cork County Council | Yes          |
| Wastewater Treatment Actual v Budgeted<br>Expenditure on Integra     | To review expenditure codes for Revenue - Wastewater Treatment   | Yes          |
| Selection of EPA Licenses for Wastewater<br>Treatment                | To review licenses are in place and conditions attached  | Yes          |

# **Data Availability and Proposed Next Steps**

It can be seen from the above table that the data required to evaluate the **Revenue – Wastewater Treatment** is readily available

### **Section B - Step 5: Key Evaluation Questions**

The following section looks at the key evaluation questions for the **Wastewater Treatment** based on the detail from the previous sections of this report.

Does the delivery of the project/programme comply with the standards set out in the Public Spending Code? (Appraisal Stage, Implementation Stage and Post-Implementation Stage)

The objectives of the **Wastewater Treatment** Service are clearly defined through the Uisce Éireann / Cork County Council Annual Service Plan 2022 and Environmental Protection Agency individual licenses for Wastewater Treatment infrastructure and Wastewater Discharge (Authorisation) Regulations 2009.

The management is budgeted and arranged through appropriate expenditure codes, and it appears that there is a good understanding and application of PSC principles.

Is the necessary data and information available such that the project/programme can be subjected to a full evaluation at a later date?

The necessary data was available for review.

#### What improvements are recommended such that future processes and management are enhanced?

It important to note that the Commission for Regulation of Utilities (CRU) is the independent economic regulator of the water industry in Ireland. It is responsible for setting the total level of revenue that Uisce Éireann can receive, through Government subvention and from customers, to cover its efficiently incurred costs. The CRU has also developed a Performance Assessment Framework "a framework of metrics for use as a means of assessing Uisce Éireann's performance, progress and efficiency over time", each year this framework continues to enhance current operations expenditure.

In Water Services, change and transformation activities have continued apace throughout 2022 with significant co-operation between Uisce Éireann and the Local Authorities and it is anticipated that this will continue into 2023. A Framework was developed through an engagement

process facilitated by the Workplace Relations Commission between the Department of Housing, Local Government & Heritage, Uisce Éireann, the CCMA, the LGMA, and union representatives.

Uisce Éireann, working with Local Authorities and the current water services staff, will plan for the integration of water services into its organisational structure, in place of the current Service Level Agreement; and the Local Government system will prepare for the gradual phasing out of the direct involvement of local authorities in the delivery of public water services.

### **Section C: In-Depth Check Summary**

The following section presents a summary of the outcomes of this In-Depth Check on the **Wastewater Treatment** Service.

#### **Summary of the In-Depth Check**

Internal Audit carried out an in-depth check on the **Wastewater Treatment** Service in Cork County Council. Internal Audit liaised with staff in the Water Services and Finance Directorate and received reports and details on operations, management, and financial aspects of the programme of operation.

The objective is to operate and maintain wastewater infrastructure to high environmental standards in accordance with EPA licenses and regulations and to eliminate environmental pollution via discharges to receiving surface waters. This is accomplished by monitoring, regular testing and carrying out of required works at wastewater treatment plants and networks. It was noted that this element on the budget relates to wages and minimal Laboratory expenditure.

Overall, the actual expenditure was in line with budgeted expenditure and the service looks to have been managed effectively.

Based on the in-depth review of **Wastewater Treatment** it appears that the management of this Revenue budget demonstrates broad compliance with the Public Spending Code.

# **Section A: Introduction**

This introductory section details the headline information on the programme or project in question.

|                  | Programme or Project Information  |  |  |
|------------------|---|--|--|
| Name             | Carrigaline Western Relief Road   |  |  |
| Detail           | This project involved the Design & Construction of a 750m single carriageway road between the R613/Ballea Road and the R611/Kilmoney Road |  |  |
| Responsible Body | Cork County Council   |  |  |
| Current Status   | Expenditure Being Incurred  |  |  |
| Start Date       | Construction commenced onsite in April 2021   |  |  |
| End Date         | Substantial Completion was achieved at the end of September 2022  |  |  |
| Overall Cost     | Projected Capital Cost of €20.534 million   |  |  |

# **Project Description**

Carrigaline is a thriving satellite town located in the Cork Lower Harbour area, approximately 12km south-east of Cork City. Carrigaline has grown rapidly, with this growth reflecting its proximity to employment centres in Cork City, Douglas and Ringaskiddy. Ringaskiddy is a major industrial centre for companies in the pharmachem industry.

There was a clear need to remove traffic and especially heavy goods vehicles (HGV's) from the Main Street through the town. The issue was identified in the early 1990's by Cork County Council. Between the 1996 and 2003 County Development Plans, a route for the Carrigaline Western Relief Road was decided on as part of a planning process. Between September 2003 and August 2015 several phases of environmental impact assessment and detailed environmental surveys and archaeological surveys/investigations were completed along the proposed route.

The scheme provides for a new 750m single carriageway road on the western side of Carrigaline town, connecting the R613 Ballea Road on the northern side of the town, with the R611 Kilmoney Road on the southern side of the town. The road also connects with the 'Soccer Club Road'. The CWRR encompasses a new bridge crossing to the Owenaboy river, and new signalised junctions at Ballea Road and Kilmoney Road. Two access points for future development of the area are provided, and a connection to the rear of Supervalu car park. A cycle track and wide footpaths are included in the project, along with two pump stations; a northern pump station and southern pump station.

# **Section B - Step 1: Logic Model Mapping**

As part of this In-Depth Check, Internal Audit have completed a Programme Logic Model (PLM) for the **Carrigaline Western Relief Road**.

A PLM is a standard evaluation tool and further information on their nature is available in the Public Spending Code.

| Objectives  | Inputs   | Activities   | Outputs  | Outcomes   |
|---|--|--|--|--|
| <ul> <li>Reduce congestion in Carrigaline and allow for economic development of the town</li> <li>Provide an alternative route for HGVs</li> <li>Reduce emissions associated with traffic congestion</li> <li>Provide for greater accessibility for vulnerable road users</li> <li>Improve traffic safety and provide a safer environment for all road users, particularly pedestrians</li> </ul> | <ul> <li>Department Funding</li> <li>Cork County Council Employees</li> <li>Technical Advisor Staff</li> <li>Employer's         Representative and Site Supervision Staff</li> <li>Contractor and Contractor's Designer Staff</li> <li>Etenders and Official Journal of the EU</li> <li>Integra Financial Management System for issuing payments and receipt of recoupments</li> </ul> | <ul> <li>CATS Study</li> <li>Project Appraisal</li> <li>Planning Approval and Compulsory Purchase Orders</li> <li>Land Acquisition</li> <li>Appointment of Technical Advisors</li> <li>Preparation of Specimen Design and Contract Documents</li> <li>Advance Works Contracts</li> <li>Tender and Award of Main Contract</li> <li>Works Monitoring and Contract Administration</li> <li>Payment of invoices and recoupment of grant funding.</li> <li>Cost Management</li> <li>Environmental Management</li> </ul> | <ul> <li>Construction of 750m single carriageway road</li> <li>Construction of 4500 mts of footpaths and cycleways</li> <li>Construction of 2 pumping stations and associated wastewater infrastructure</li> <li>Double span bridge over the Owenboy River</li> <li>Extensive planting and semi mature trees creating a boulevard effect</li> <li>Age Friendly infrastructure</li> </ul> | <ul> <li>Reduction in congestion and associated emissions in Carrigaline town</li> <li>Enhanced permeability for active travel users</li> <li>Provides resilient vehicular access to existing and planned commercial premises</li> </ul> |

**Objectives:** The objectives of the Carrigaline Western Relief Road include, but are not limited to the following:

Economy: to reduce congestion in Carrigaline and allow for its continued and orderly development while delivering

economic benefits by reducing vehicle operating and time costs. To provide an alternative route for heavy goods

vehicles passing through Carrigaline and supplying businesses within Carrigaline.

<u>Environment:</u> enhance the environment by reducing emissions associated with traffic congestion and to ensure that significant

environmental impacts are avoided in the design and implementation of the scheme

Accessibility & Social Inclusion: to provide for greater accessibility for vulnerable road users from all areas of Carrigaline. To

encourage people to choose walking, cycling and public transport over using their car.

Integration: to be consistent with the Carrigaline Local Area Plan and provision of community facilities. To encourage the

greater use of public amenities such as the walking routes off Soccer Club Road to the Owenaboy River banks.

Safety: a high priority of this scheme is to improve traffic safety and to provide a safer environment for all road users,

particularly for pedestrians along Carrigaline Main Street in light of the high number of accidents involving

pedestrians, particularly a pedestrian fatality in 2004.

*Inputs:* Financial Inputs: The project is funded an Urban Regeneration and Development Fund grant and funds from the National

Transport Authority, with Cork County Council financing the remainder of the project.

Human Inputs: The staff working on the project include consulting engineering staff, contract staff and in-house project

team of council staff.

System Inputs: Integra- A Financial Management system for issuing payments and recoupment of grant monies from the

Department of Transport.

Activities:

The preparation of the Carrigaline Area Transportation Study. The preparation of the Project Appraisal documents, including. Preparation of Environmental Impact Statements. The application for Part 8 Planning Approval. The acquisition of land on foot of Compulsory Purchase Orders. The appointment of Technical Advisors, Employer's Representative and Site Supervisory Staff. The preparation and assessment of tenders. Contract administration, monitoring and supervision of the delivery of the works, cost management and environmental management. Financial administration by payment of invoices and recoupment of grant funding.

Outputs:

Construction of 750m single carriageway road

Construction of 4,500 mts footpaths and cycleways

Construction of 2 pumping stations and associated pumps

Double span bridge over the Owenaboy River

Extensive planting and semi mature trees creating a boulevard effect

Age Friendly infrastructure

**Outcomes:** 

Reduction in congestion and associated emissions in Carrigaline Town

Enhanced permeability for active travel users

Provides resilient vehicular access to existing and planned commercial premises

Enables the planned Transportation and Public Realm Enhancement Plan for Carrigaline Town

# Section B - Step 2: Summary Timeline of Project/Programme

The following section tracks the **Carrigaline Western Relief Road** from inception to conclusion in terms of major project/programme milestones.

- ➤ 2005: Part 8 Planning Approval approved by An Bord Pleanala
- 2006: Atkins Ireland Ltd. formally appointed to undertake the Carrigaline Area Transportation Study (CATS)
- 2008: Compulsory Purchase Order approved by An Bord Pleanala
- > 2012: Additional Part 8 Planning Approval secured for additional landowner accommodation and scheme works
- 2012: Environmental Impact Assessment carried out by Mott McDonald Ltd.
- > 2012 2014: A number of advanced works construction contracts completed at the northern end of the road project.
- 2013: Section 50 Approval secured
- ➤ 2017: Atkins appointed as Engineering Consultants following competition on etenders
- > 2018: Project Appraisal report produced by Atkins
- > 2020: J B Barry & Partners appointed for Contract Administration/RE roles following competition on etenders
- ➤ 2020: BAM Civil Ltd. appointed Main Works Contractor following competition on etenders
- 2021: BAM Civil Ltd. Commenced works on the scheme
- ➤ 2022: Substantial completion of the scheme
- ➤ 2022: 8<sup>th</sup> October Scheme officially opened

### Section B - Step 3: Analysis of Key Documents

The following section reviews the key documentation relating to appraisal, analysis and evaluation for the Carrigaline Western Relief Road.

| Project/Programme Key Documents                  |   |  |  |
|--|---|--|--|
| Title  | Details   |  |  |
| Carrigaline Area Transportation Study            | A review of the roads network and associated traffic demands to determine the traffic management improvements needed to cope with the anticipated, continued expansion of Carrigaline town.     |  |  |
| Carrigaline Western Relief Road Manager's Report | This report was prepared following public consultation, to assist elected members in deciding on whether to proceed with the scheme   |  |  |
| Project Appraisal Report                         | The purpose of this report was to assess potential options for the development of the Carrigaline Western Relief Road   |  |  |
| Appropriate Assessment Screening Report          | The documents the impact that the road development would have on the environment should it proceed.   |  |  |
| Compulsory Purchase Order                        | The Compulsory Purchase Order authorises the local authority to acquire compulsorily the land described in the Schedule for the purposes of construction of the Carrigaline Western Relief Road |  |  |

### **Key Document 1:** Carrigaline Area Transportation Study (CATS)

The aim of the CATS was to undertake a review of the roads network and the associated traffic demands with particular attention to the town centre to determine the traffic management improvements needed to cope with the anticipated, continued expansion of the town. It embraced consideration of pedestrian and cyclist needs, parking requirements, public transport, and general transportation needs.

### **Key Document 2:** Carrigaline Western Relief Road Part 8 Manager's Report

The Manager's Report for the Carrigaline Western Relief Road was prepared pursuant to the Requirements of Section 179 of the Planning and Development Act, 2000. The report lists the names of each member of the public or organisation that made a submission and provides a response to the main issues contained in the submissions. The Manager's Report was issued to each elected member of the Roads Area Committee in advance of the decision being taken by the elected members on whether to proceed with the Scheme as proposed.

### **Key Document 2:** Project Appraisal Report

The Project Appraisal Report was created by Atkins Ltd. in 2018 and contained a detailed appraisal to evaluate the 'Do Something' case versus the 'Do Nothing' case. It also laid out the proposed route for the new road. The key criteria were listed as the following:

- Economy
  - To reduce congestion in Carrigaline and allow for its continued and orderly development while delivering economic benefits by reducing vehicle operating and time costs. To provide an alternative route for heavy goods vehicles passing through Carrigaline and supply business within Carrigaline.
- Environment
  - To enhance the environment by reducing emissions associated with traffic congestion and to ensure that significant environmental impacts are avoided in the design and implementation of the scheme.
- Accessibility & Social Inclusion
  - To provide for greater accessibility for vulnerable road users from all areas of Carrigaline. To encourage people to choose walking, cycling and public transport over using their cars.
- Integration
  - To be consistent with the Carrigaline Local Area Plan and in particular provision of community facilities. To encourage the greater

use of public amenities such as the walking routes off Soccer Club Road to the Owenbue River Banks.

Safety

A high priority of this scheme is to improve traffic safety and to provide a safer environment for all road users, particularly for pedestrians along Carrigaline Main Street in light of the high number of accidents involving pedestrians, and particularly a pedestrian fatality on 2004.

#### **Key Document 4: Appropriate Assessment Screening**

An Appropriate Assessment Screening was conducted by Mott McDonald Ltd. in 2012 for the CWRR development spurs to identify the potential impacts of the scheme on the ecology of the receiving area, including designated sites.

# **Key Document 5: Compulsory Purchase Order (CPO)**

The Compulsory Purchase Order authorised Cork County Council to acquire compulsorily the land described in the Schedule for the purposes of construction of the Carrigaline Western Relief Road. The CPO comprised six different landowners.

### Section B - Step 4: Data Audit

The following section details the data audit that was carried out for the **Carrigaline Western Relief Road**. It evaluates whether appropriate data is available for the future evaluation of the project/programme.

| Data Required                            | Use  | Availability |
|--|--|--------------|
| Monthly Progress Reports                 | Details the progress made on site each month by the Contractor.                        | Yes          |
| Tender Assessment Reports                | Reports on tender assessments and evaluations carried out by Cork County Council.      | Yes          |
| Environmental Impact Statement           | Sets out the practice and procedures for environmental protection during construction. | Yes          |
| Financial Data/Invoices Consultants fees | Integra used on project to track payments.   | Yes          |

### **Data Availability and Proposed Next Steps**

It can be seen from the above table that the data required to evaluate the Carrigaline Western Relief Road is readily available.

Retrofitting of a trapezoidal kerb between the cycle path and footpath is due to be completed in late 2023. A post contract review is

currently being prepared by Atkins, who are the Employers Representative on the scheme. A 'lessons learned' review is scheduled for late May 2023.

### **Section B - Step 5: Key Evaluation Questions**

The following section looks at the key evaluation questions for the **Carrigaline Western Relief Road** based on details from the previous sections of this report.

Does the delivery of the project/programme comply with the standards set out in the Public Spending Code? (Appraisal Stage, Implementation Stage and Post-Implementation Stage)

This project is substantially complete, and the stages undertaken so far are in compliance with the Public Spending Code.

Is the necessary data and information available such that the project/programme can be subjected to a full evaluation at a later date?

All the necessary data to date on the project is available on file for review.

### What improvements are recommended such that future processes and management are enhanced?

Early engagement with agencies such as the Office of Public Works and the National Transport Agency is required prior to project tendering as subsequent changes to work requirements result in change orders and claims from the contractor at construction stage. A more simplified approach with reference to design could also be considered – three consultants designed various components of the project that could have been designed by a single consultant.

### **Section C: In-Depth Check Summary**

The following section presents a summary of the outcomes of this In-Depth Check on the Carrigaline Western Relief Road.

#### **Summary of the In-Depth Check**

The project provides for a new 750m single carriageway road on the western side of Carrigaline town, connecting the R613 Ballea Road on the northern side of the town, with the R611 Kilmoney Road on the southern side of the town. The road also connects the Soccer Club Road. The CWRR encompasses a new bridge crossing to the Owenaboy river, and new signalised junctions at Ballea Road and Kilmoney Road. Two access points for future development of the area are provided, and a connection to the rear of Supervalu car park. A cycle track and wide footpaths are included in the project, along with two pump stations; a northern pump station and southern pump station.

This road development greatly reduces traffic flow through the Main Street of Carrigaline, especially heavy goods vehicles. The reduction in traffic volume provides significant relief to the town of Carrigaline and will allow for urban renewal of the urban area.

Changes in the works requirements as requested by the National Transport Authority resulted in significant extra claims and delay costs in the contract. In addition to these changes the Government introduced the ex-gratia inflation framework which resulted in extra costs to this scheme.

The above items increased project costs in the order of €1.5m. Contractor claims made up the balance of the price differences.

Based on the In-depth Review of the **Carrigaline Western Relief Road** it would appear that the project is broadly compliant with the requirements of the Public Spending Code.

# **Section A: Introduction**

This introductory section details the headline information on the programme or project in question.

|                  | Programme or Project Information  |  |  |
|------------------|---|--|--|
| Name             | River Ilen (Skibbereen) Flood Relief Scheme   |  |  |
| Detail           | This project involved the design & construction of flood defense works on the River Ilen in Skibbereen  Town and its environs |  |  |
| Responsible Body | Cork County Council   |  |  |
| Current Status   | Expenditure Being Incurred  |  |  |
| Start Date       | Works on site commenced week of 20 <sup>th</sup> June 2016  |  |  |
| End Date         | Main Works Contract substantially completed 19 <sup>th</sup> June 2019  |  |  |
| Overall Cost     | €33.531 million   |  |  |

# **Project Description**

The market town of Skibbereen in west County Cork had been the victim of significant flooding over many years. Most notably in recent years the flood events of November 2009 caused widespread damage and hardship, when flood waters damaged over 150 residential and commercial properties and impacted schools, emergency services, care homes and other key infrastructure.

In response to this risk the Office of Public Works (OPW) in partnership with Cork County Council delivered a €33.5m flood relief scheme including both structural and non-structural measures, 100% funded by the OPW.

This scheme was carried out under the OPW powers of the Arterial Drainage Act, 1945 as amended by the Arterial Drainage (Amendment) Act, 1995. Confirmation of the scheme statutorily obliges the Commissioners to deliver the Scheme, and the OPW is also responsible for the future maintenance of the Scheme.

Following discussions between the OPW and Cork County Council, it was agreed that Cork County Council would act as OPW agent, under Section 43 of the Arterial Drainage Act, to advance the scheme.

In line with all national flood project implementation the Skibbereen FRS was implemented in five stages, as set out below:

- Stage I: Scheme Development and Design
- Stage II: Confirmation / Planning Process
- Stage III: Detailed Construction Design, Confirmation (if ADA route) and Tender
- Stage IV: Construction
- Stage V: Handover

To advance and implement a flood relief scheme for Skibbereen. Cork County Council, supported by the OPW and a Steering Group, commissioned the following contracts:

- Engineering and Environmental Consultancy Services (Design Engineers)
- Associated contracts required to develop the scheme, including but not limited to surveying, site investigation, etc.

### Works Contract(s)

It was also agreed that the Council would act as agents of the OPW for the Operation & Maintenance (O&M) phase of the scheme, under Section 43 of the Act.

The scheme was designed to protect the town from flooding from the River Ilen and its tributaries. The watercourses in the town are also tidally influenced. The works included construction of approximately 7.5km of flood defences in the form of flood embankments with and without sheet piled cores, reinforced concrete walls, sheet piled walls, stormwater pumping stations, culverts and other ancillary drainage works.

The completion of this scheme in 2019 saw the implementation of the final phase of a comprehensive urban infrastructure strategy initially conceived in the 1980's. This ensures that the town now has the key transportation, wastewater and drainage infrastructure to facilitate sustainable growth, minimise environmental risk and promote investment in the town into the future.

It will reduce flood risk for inhabitants and businesses in line with best practice, facilitate future amenity walks and public spaces along the riverbanks and enhance the public realm in the town centre.

### **History and Timeline of Project**

The OPW and Cork County Council put in place a Steering Group for the project made up of the following:

- OPW Administrative & Technical (Engineering) staff.
- Cork County Council Engineering staff.
- Others as project advances (most notably the Design Consultants following appointment)

Following discussions and agreement with the OPW, Cork County Council advanced the procurement of scheme design consultants. In April 2010 a 2-stage process was commenced, as a restricted procedure was selected as the most appropriate procurement method. RPS Group, Consulting Engineers, were appointed on 10<sup>th</sup> February 2010 at which time they commenced Stage 1: Scheme Development and Design of the project. The initial appointment was for Stages 1 & 2 only, with approval sought to move to subsequent stages (approval of Client & OPW). In March 2011

RPS Group, Consulting Engineers, produced a Project Inception Document. This document definitively sets out the scope of service required by Cork County Council, as established in the Project Brief and Tender Schedule.

#### Stage 1 – Feasibility Study and Preparation of a Draft Flood Risk Management Plan

During 2011 and 2012 RPS produced Appropriate Assessment Screening and Preliminary Environmental (Constraints) Assessments,

Hydrology, Hydraulic Analysis and Flood Map Preliminary Measures Screening Reports and a Multi-Criteria Analysis. Following identification of the preferred option for the scheme, benefit cost analysis was carried out in line with OPW guidance. The scheme met with the OPW's BCR criteria to move forward to Stage 2: EIS & Planning/Confirmation.

#### Stage 2 – Outline Design and Planning (Appropriate Assessment & EIS) and Final Flood Risk Management Plan

As part of Stage 2 a public exhibition was held in April and May 2013. In accordance with the OPW's Arterial Drainage Acts process the scheme was put on public display for 1 month and comments sought. A number of submissions were received, assessed and considered. A Public Exhibition Report was prepared by the consultants taking account of all observations made. In accordance with the 1945 Arterial Drainage Act, the OPW received Ministerial Confirmation for the flood relief scheme on 26<sup>th</sup> January 2016.

### Stage 3 – Detailed Design, and Tender

Following the completion of the Exhibition the scheme progressed through detailed engineering design. The environmental impact of changes to the proposed engineering solution were also assessed and an Addendum to the Environmental Impact Statement was prepared and submitted to the Minister for Ministerial Confirmation. On Friday 20th May 2016 Cork County Council appointed Jons Civil Engineering Ltd. as Main Contractors for the River Ilen (Skibbereen) Drainage Scheme.

### Stage 4 – Construction

The Employers Representative Role (ER) was undertaken by RPS Consulting Engineers, assisted by an onsite Resident Engineer Team (RE).

The ER duties were to supervise the construction of the works and supervise the contract. Monthly Progress Meetings were held with the ER, Contractor, RE Staff & Client in attendance. Any critical items with design or cost implications were brought to Skibbereen FRS steering group meeting for discussion and agreement. On-site works commenced in June 2016. As per the tendered programme the works were to take 36 months to complete. The Appointed contractor Jons Civil Engineering Ltd (JCEL) submitted a works programme which was updated as the project progressed. The original program was 36 months & the actual works took 38 months to substantial completion.

A number of items were removed from the works contract by agreement, most notably one works area (WA7A) in the centre of town where there is an issue with landowner agreement. This element of the flood relief protection work is not complete, and this work is to be advanced following agreement with the landowner.

### Stage 5 - Handover of Works

This stage involves the close out of the main works contract & snagging of the works. The ER prepared the Final Account Report for the main works contract with ICEL.

### O&M Phase (following substantial completion)

For the flood effected communities involved and for the Local Authority, Stage V, referred to as 'Handover', is a critical stage and commences the operational life of the scheme. As noted above the Council are acting as agents of the OPW for the Operation & Maintenance (O&M) phase of the scheme. Routine maintenance is required on the Flood Relief Scheme to ensure the Scheme continues to perform as designed. In conjunction with the identified O&M tasks above other works may be required to ensure the scheme works correctly, as every flood is different, and adaptions may occur during the lifetime of the scheme. During the O&M phase improvements may also be found to streamline the O&M phase. This process is continuous with reviews and discussions ongoing between the OPW & Cork County Council. Any works, modifications to the scheme or O&M tasks are agreed between both parties.

A Service Level Agreement is to be put in place between the OPW & Cork County Council for the O&M phase. This process is advancing with an agreed wording being reached on OPW flood Schemes in Cork County Council and once agreed an SLA for Skibbereen FRS will be put in place.

### Follow-on Works and Completion of Scheme Works

Flood relief schemes are very complex in nature and issues can arise following the scheme completion during the first number of floods. This is the case in most built OPW schemes. In Skibbereen, following some significant floods, some areas required further investigation and consideration of further works. A number of follow-on works have been identified and Cork County Council is advancing these in partnership with the OPW and the scheme consultants, RPS.

A discrete section of the flood defences of 60m in length, referred to as WA7A, was removed from the main works contract due to landowner agreement issues. This section of flood defence wall is to be constructed in a follow-on contract.

# Section B - Step 1: Logic Model Mapping

As part of this In-Depth Check, the Engineering Department of Cork County Council have completed a Programme Logic Model (PLM) for the River Ilen (Skibbereen) Flood Relief Scheme. A PLM is a standard evaluation tool and further information on their nature is available in the Public Spending Code.

| Objectives  | Inputs  | Activities  | Outputs  | Outcomes  |
|---|---|---|--|---|
| <ul> <li>Reduce flood risk to a         1 in 200-year event,         meeting         international         standards</li> <li>Minimisation of         environmental risk</li> <li>Promote investment         in the town into the         future</li> </ul> | <ul> <li>OPW Funding</li> <li>Cork County Council<br/>Employees</li> <li>Technical Advisor Staff</li> <li>Employer's<br/>Representative and Site<br/>Supervision Staff</li> <li>Contractor and<br/>Contractor's Designer<br/>Staff</li> <li>Etenders and Official<br/>Journal of the EU</li> <li>Integra Financial<br/>Management System<br/>for issuing payments<br/>and receipt of<br/>recoupments</li> </ul> | <ul> <li>Project Inception         Document, Brief and         Tender Schedule</li> <li>Stage 1 Reports</li> <li>Project Appraisal</li> <li>Confirmation of Scheme</li> <li>Appointment of         Technical Advisors</li> <li>Preparation of Specimen         Design and Contract         Documents</li> <li>Tender and Award of         Advance and Main         Contracts</li> <li>Works Monitoring,         Appraisal and Contract         Admin.</li> <li>Payment of invoices and         recoupment of grant         funding.</li> <li>Cost and Environmental         Management</li> </ul> | <ul> <li>Floodwalls, embankments, floodgates, barriers and culverts</li> <li>Pumping chambers and associated pumps and M&amp;E equipment</li> <li>Realignment of sections of local roads</li> <li>Installation of valves</li> <li>Alteration works to existing bridge parapets</li> <li>Regrading, realignment and stabilization of sections of the river</li> <li>New sewers, pipes and manholes</li> <li>Diversions and reconstruction of existing sewers and utilities</li> </ul> | <ul> <li>Mitigating flood risk for Skibbereen Town.</li> <li>Improved public realm (secondary outcome)</li> <li>Promote investment in the town into the future</li> </ul> |

Objectives: The objectives of the River Ilen (Skibbereen) Flood Relief Scheme include, but are not limited to the following:

- several flood alleviation elements which when correctly operated and maintained will provide protection to the town of Skibbereen for up to the combined 0.5% AEP event (1 in 200 year) for Tidal and fluvial with an additional freeboard allowance of 500mm to all defence heights
- Minimisation of environmental risk

Promote investment in the town into the future

**Inputs:** Financial Inputs: Funding for the project was received from the Office of Public Works

Human Inputs: The staff working on the project include consulting engineering staff, Contractors Staff, Specialists, Resident

Engineering Staff, contract staff and in-house project team of council staff.

System Inputs: Integra- A Financial Management system for issuing payments and recoupment of grant monies from the

Department of Transport.

**Activities:** 

Preparation of a Project Inception Document. Preparation of Project Brief and Tender Schedule. Preparation of an Appropriate Assessment Screening and Preliminary Environmental (Constraints) Assessment. Creation of Hydrology, Hydraulic Analysis and Flood Map Reports. Creation of a Preliminary Measures Screening Report. Conducting of a Multi-Criteria Analysis. Confirmation of Scheme under the Arterial Drainage Acts. Appointment of Technical Advisors. Preparation of Specimen Design and Contract Documents. Tender and Award of Main Contract. Works Contract Appraisal at Steering Group Meeting. Works Monitoring and Contract Administration. Payment of invoices and recoupment of grant funding from OPW. Cost Management. Environmental Management

#### **Outputs:**

- Approximately 1,650lin.m of reinforced concrete floodwall
- Approximately 1,850lin.m of sheet piled floodwall
- Approximately 1,060lin.m of embankment with a sheet piled core extending through the subsurface gravel layers and
   1,360lin.m of embankment without sheet piled core
- Approximately 340 lin. m of approximately 5m wide concrete U channel/concrete clad sheet piled channel
- Approximately 587lin.m of masonry faced blockwork floodwalls and approximately 455lin.m of exposed blockwork floodwall.
- Approximately 160lin.m. glass floodwall in a number of locations
- Floodgates at 1.5m wide at the West Cork Hotel, Levis Quay and at a private property on Castletownshend Road
- 2 no. 1-2m wide demountable barriers at a private property on Coronea Drive
- Approximately 383lin.m of concrete box culverts realigning existing watercourses through the proposed defences
- 2 no. stormwater pumping chambers and the provision of associated pumps and mechanical and electrical equipment
- Vertical realignment of sections of existing local roads to raise top surface above the flood defence level
- Installation of non-return valves on existing and proposed drainage outfalls
- Alteration works to existing bridge parapets
- Regrading of the River Ilen channel under Kennedy Bridge
- Realignment and stabilisation of approximately 310lin.m of the north bank of the River Ilen in the Marsh area
- Construction of 459lin.m of new surface water sewers and 4,944lin.m of groundwater pipes including 139 no. of associated manholes to drain the areas behind the proposed defences

 Diversion and reconstruction of existing sewers and utilities in areas where they are impacted on by the proposed defence works

#### **Outcomes:** Mitigate flood risk in the town of Skibbereen.

An improved public realm in Skibbereen Town

Promote investment in the town into the future.

# Section B - Step 2: Summary Timeline of Project/Programme

The following section tracks the **River Ilen Flood Relief Scheme** from inception to conclusion in terms of major project/programme milestones.

- November 2010 Murphy Surveys appointed to provide surveying services
- February 2011 RPS Group appointed Consulting Engineers following competition on etenders
- ➤ March 2011 January 2012: Stage 1 Assessment and Analysis completed
- May 2012 Scheme approval granted by OPW
- July 2013 ISGL Ltd. Awarded Geotechnical Site Investigation contract following competition on etenders
- > June 2015 Approval for Cork County Council to act as OPW's agent for remaining stages of project granted
- May 2016 June 2015 Jons Civil Engineering awarded Construction Works contract following competition on etenders
- June 2016 Onsite works commence
- ➤ June 2019 Substantial completion of main works contract 19<sup>th</sup> June 2019
- > June 2019 present Stage 5 Handover & commencement of Operation & Maintenance Phase of Scheme.

# Section B - Step 3: Analysis of Key Documents

The following section reviews the key documentation relating to appraisal, analysis and evaluation for the River Ilen Flood Relief Scheme .

|       | Project/Programme Key Documents                    |  |  |  |  |
|-------|--|--|--|--|--|
| Title |  | Details  |  |  |  |
| 1     | Project Inception<br>Document                      | Definitively set out the scope of service required, as established in the Project Brief and Tender Schedule  |  |  |  |
| 2     | Preliminary Environmental (Constraints) Assessment | This report describes the environmental constraints that need to be considered to enable selection of possible flood relief options with the least environmental impacts.  |  |  |  |
| 3     | Preliminary Measures Screening Report              | This involved a screening exercise to consider potential Flood Risk Management (FRM) methods for their viability against a range of criteria.  |  |  |  |
| 4     | Multi Criteria Analysis                            | This report details the process whereby the previously screened flood risk management measures for each of the five assessment units are developed into potential flood risk management options for the River Ilen Catchment.                      |  |  |  |
| 5     | Stage 1 Options Report                             | This report presented the preferred option chosen to mitigate flood risk in the town of Skibbereen. The report also detailed the options considered.   |  |  |  |
| 6     | Environmental Impact<br>Statement (EIS)            | The EIS documents the impact that the flood relief works would have on the environment should they proceed   |  |  |  |
| 7     | Confirmation Documents                             | The planning phase of the scheme was under the OPW powers of the Arterial Drainage Acts, this phase is known as Confirmation. This involves a public exhibition & submission of comments/observations prior to the Minister confirming the scheme. |  |  |  |

| 8 | Main Works Contract<br>Tender Documents | Following detailed design of the scheme, the tender document for the procurement process for the main works contractor were prepared. |
|---|---|---|
| 9 | Final Account Report                    | Report prepared by the Employers Representative on the final account of the main works contract.                                      |

#### **Key Document 1:** Project Inception Document

The purpose of the Project Inception Document (PID) was to definitively set-out out the scope of service required by Cork County Council, as established in the Project Brief and Tender Schedule. In response to the scope of service, the PID set out the project management system and project methodology that RPS proposed to employ to deliver the service to the expectations of Cork County Council.

#### **Key Document 2:** Preliminary Environmental (Constraints) Assessment

The purpose of this report is to describe the environmental constraints in the Study Area that needed to be considered to enable selection of possible flood relief options with the least environmental impact. The environmental Constraints Study compiled relevant information regarding environmental issues. The desk (and partial field) based data collection focused on determining the environmental constraints that could affect the proposed location of the flood relief works. The report proposed a number of recommendations to take into consideration at the design phase of the project, under the following key areas: Human Environment, Flora and Fauna, Water Quality and Fisheries, Landscape and Visual, Soils Geology and Hydrogeology, Material Assets, Noise and Vibration, Air and Climate, Archaeology and Cultural Heritage.

#### **Key Document 3:** Preliminary Measures Screening Report

RPS conducted a screening exercise to consider potential Flood Risk Management (FRM) methods for their viability against a range of criteria, including:

- Applicability to relevant area
- Economic (potential benefits, costs, impacts)
- Environmental (potential benefits, impacts and opportunities)

- Social (social, legal and political acceptability, impacts on community development and sustainability etc.)
- Cultural (potential benefits, impacts and opportunities)

22 separate measures were identified and scored, with "do nothing" as the baseline against which all other measures were compared.

#### **Key Document 4:** Multi Criteria Analysis

This report details the process whereby the previously screened flood risk management measures for each of the five assessment units are developed into potential flood risk management options for the River Ilen Catchment. It developed the options not screened out as part of the Preliminary Option Screening Report with the objective of identifying a flood risk management solution capable of providing flood protection to the design standard. Based on the analysis, a preferred option for the reduction of flood risk was identified. This option included hard defences, channel widening, pumping stations and valves on existing uncontrolled storm drainage, amongst other measures. An estimated all-in cost of €11,489,565 incl. VAT was stated, with a benefit cost ratio of 2.45, representing a strong economic return.

#### **Key Document 5:** Stage 1 Options Report

Significant work is undertaken in Stage 1 of an FRS to investigate the hydrology & hydraulics of the catchment, along with detailed examination and surveys of the location (topographic surveys, site investigation works, environmental surveys, etc.). Detailed consideration is undertaken of all available option to mitigate flood risk. A Multi Criteria Analysis is undertaken of the option following OPW guidance documentation. This analysis considers each option under the following aspects - Technical, Economic, Environmental, Social & Cultural. This process produces a preferred option which is brought forward to Stage 2.

The Skibbereen FRS Stage 1 Options Report presented the preferred option chosen to mitigate flood risk in the town of Skibbereen. The report also detailed the options considered.

### **Key Document 6:** Environmental Impact Statement (EIS)

The EIS documents is a detailed examination of the impact that the flood relief works would have on the environment should they proceed. This document assisted to inform the detailed design of the scheme along with the construction.

#### **Key Document 7: Confirmation Documents**

The planning phase of the scheme was under the OPW powers of the Arterial Drainage Acts, this phase is known as Confirmation. This involves a public exhibition & submission of comments/observations prior to the Minister confirming the scheme. The set of confirmation documents include drawings, environmental reports, posters, information leaflets, etc. Submissions were made by the public and each considered. Some minor alterations were made to the scheme. A Public Exhibition report, updated confirmation drawings & documents were submitted to the Minister for DEPR for consideration. Following consideration, the Minster confirmed the scheme on 19<sup>th</sup> June 2016.

# **Key Document 8:** Final Account Report

The Final Account Report was prepared by the Employers Representative on the final financial aspects of the main works contract with Jons Civil Engineering Ltd.

# Section B - Step 4: Data Audit

The following section details the data audit that was carried out for the **River Ilen Flood Relief Scheme**. It evaluates whether appropriate data is available for the future evaluation of the project/programme.

| Data Required                   | Use   | Availability |
|---------------------------------|---|--------------|
| Monthly Steering Group Minutes  | Details the progress made on the project each month.                                    | Yes          |
| Monthly Progress Reports        | Details the progress made on site each month by the Contractor.                         | Yes          |
| Progress Group Minutes          | Meetings held on site with the Contractor to discuss progress made.                     | Yes          |
| Tender Assessment Report        | Reports on the tender assessment and evaluations carried out                            | Yes          |
| Multi Criterial Analysis Report | Report detailing the consideration of all flood mitigation options as per OPW guidance. | Yes          |

| Cost Benefit Analysis Report             | This report is used to determine the economic viability of the proposed flood risk management option, whereby the economic benefit that a flood risk management option provides is compared to the costs of the option to form a Benefit-Cost ratio. | Yes |
|--|--|-----|
| Environmental Impact Statement           | Sets out the practice and procedures for environmental protection during construction.   | Yes |
| Financial Data/Invoices Consultants fees | Integra used on project to track payments.   | Yes |

# **Data Availability and Proposed Next Steps**

As there is an element of the Skibbereen FRS that is outstanding (WA7A) the scheme is not complete, however it has entered the operation & maintenance phase. As the scheme progresses any issues that arise will be dealt with and any opportunities for improvements will be considered.

Following Cork County Council's experience with the delivery of the Skibbereen FRS, the Coastal & Flood Projects department commenced a lean Six Sigma process of Lessons Learned for the delivery of flood relief schemes. Cork County Council invited partners from the OPW, Cork City Council and Kerry to engage in this process & it has since moved on to a wider group with other Local

Authorities involved in the delivery of FRS's.

Our lessons learned process involves capturing issues during all stages of FRS's & considering options to eliminate or minimize risks/claims going forward. In essence we have created 2 datasets; one for the Design Consultants Brief & one for the Works Contract(s).

This lessons learned process has led to Cork County Council assisting the OPW in updating the national template briefs for flood relief schemes and it has also shown improvements in the delivery of works contracts and minimizing claims from both contractors & consultants.

This process has been supported by Cork County Council senior management & the Office of Government Procurement. Other departments in Cork County Council have also used this Lessons Learned process to assist them in the delivery of capital projects.

The Lessons Learned Process is ongoing and will be continued by Cork County Council as it proven to be invaluable in delivering subsequent projects.

## **Section B - Step 5: Key Evaluation Questions**

The following section looks at the key evaluation questions for the **River Ilen (Skibbereen) Flood Relief Scheme** based on details from the previous sections of this report.

Does the delivery of the project/programme comply with the standards set out in the Public Spending Code? (Appraisal Stage, Implementation Stage and Post-Implementation Stage)

The main works contact for this project was substantially completed in June 2019 and is current at Stage 5/O&M stage. There is still one section of the project to be completed (WA7A) which involves circa 60m of flood defence wall. The project was found to be in compliance with the Public Spending Code.

Is the necessary data and information available such that the project/programme can be subjected to a full evaluation at a later date?

All the necessary data to date on the project is available on file for review.

### What improvements are recommended such that future processes and management are enhanced?

As described above, following Cork County Council's experience with the delivery of the Skibbereen FRS, the Coastal & Flood Projects department commenced a lean Six Sigma process of Lessons Learnt for the delivery of flood relief schemes. This process is ongoing and will be continued by Cork County Council in the delivery of other capital projects.

### **Section C: In-Depth Check Summary**

The following section presents a summary of the outcomes of this In-Depth Check on the River Ilen (Skibbereen) Flood Relief Scheme.

### **Summary of the In-Depth Check**

The market town of Skibbereen in west County Cork had been the victim of significant flooding over many years. Most notably in recent years the flood events of November 2009 caused widespread damage and hardship, when flood waters damaged over 150 residential and commercial properties and impacted schools, emergency services, care homes and other key infrastructure.

In response to this risk the Office of Public Works and the project team led by Cork County Council delivered a €33.5m flood relief scheme including both structural and non-structural measures, 100% funded by the OPW. The scheme was designed to protect the town from flooding from the River Ilen and its tributaries. The watercourses in the town are also tidally influenced. The works included construction of approximately 7.5km of flood defences in the form of flood embankments with and without sheet piled cores, reinforced concrete walls, sheet piled walls, stormwater pumping stations, culverts and other ancillary drainage works.

The completion of this scheme in 2019 saw the implementation of the final phase of a comprehensive urban infrastructure strategy initially conceived in the 1980's. This ensures that the town now has the key transportation, wastewater and drainage infrastructure to facilitate sustainable growth, minimise environmental risk and promote investment in the town into the future.

It will reduce flood risk for inhabitants and businesses in line with best practice, facilitate future amenity walks and public spaces along the riverbanks and enhance the public realm in the town centre.

Based on the In-depth Review of the **River Ilen (Skibbereen) Flood Relief Scheme** it would appear that the project is broadly compliant with the requirements of the Public Spending Code.

# **Section A: Introduction**

This introductory section details the headline information on the programme or project in question.

| Programme or Project Information |   |  |
|----------------------------------|---|--|
| Name                             | TSS Hazelbrook Spa Glen Housing Units                                   |  |
| Detail                           | The acquisition of 68 Turnkey Units at Hazelbrook, Ballyviniter, Mallow |  |
| Responsible Body                 | Cork County Council   |  |
| Current Status                   | Completed   |  |
| Start Date                       | February 2019   |  |
| End Date                         | June 2021   |  |
| Overall Cost                     | €16.244 million   |  |

# **Project Description**

The project involved the construction of 68 units to turnkey standard by a private developer for acquisition by Cork County Council upon completion. The development consisted of the following:

| Туре                   | Total No. |
|------------------------|-----------|
| 2 bed ground floor apt | 16        |
| 2 bed townhouse (mid)  | 8         |
| 3 bed townhouse (end)  | 8         |
| 3 bed duplex           | 16        |
| 3 bed semi-detached    | 18        |
| 4 bed semi-detached    | 2         |

# **Section B - Step 1: Logic Model Mapping**

As part of this In-Depth Check, the Internal Audit Department Cork County Council has completed a Programme Logic Model (PLM) for the **TSS Hazelbrook Spa Glen Housing Units.** A PLM is a standard evaluation tool and further information on their nature is available in the Public Spending Code.

| Objectives  | Inputs  | Activities   | Outputs  | Outcomes  |
|---|---|--|--|---|
| <ul> <li>To provide good quality houses for approved housing applicants on the housing waiting list.</li> <li>To ensure value for money is achieved.</li> <li>To ensure houses are suitable for the needs of people on the waiting list.</li> </ul> | <ul> <li>A budget of         €16.244m</li> <li>An in-house         project         management         team         managing the         project.</li> </ul> | <ul> <li>Preparing funding applications to the Department for approval.</li> <li>Leading an internal legal team to ensure all acquisitions are properly undertaken and that the Councils interests are protected.</li> <li>Payment of invoices and recoupment of funds from the Department.</li> <li>Monitoring spend and ensuring budget adherence</li> </ul> | 68 no.     homes of     good     quality and     suitable to     the needs     of potential     tenants. | <ul> <li>Providing good qualitysocial houses for the people of Mallow who are not in a position to provide their own accommodation.</li> <li>Assist in creating a positive community spirit within an existing residential area and to reduce numbers on the waiting list.</li> <li>Increase the Housing Stock</li> </ul> |

**Objectives:** The objective of the housing project at Hazelbrook, Ballyviniter, Mallow was the acquisition of 68 Turnkey Houses which are

used to accommodate applicants on the social housing list. The project aimed to ensure value for money was achieved.

*Inputs:* A budget of €16.244 million was expended on the project. Staff were appointed in-house to manage the project.

**Activities:** The preparation of funding applications to the Department for approval and the payment of invoices and the recoupment of funds

from the Department.

Leading an internal legal team to ensure that acquisitions were properly undertaken and have the Councils interests protected.

The ongoing monitoring of expenditure and ensuring adherence to the allocated budget.

**Outputs:** The acquisition of 68 good quality houses to meet the needs of potential tenants.

**Outcomes:** The provision of 68 social houses for the people of Mallow who were not in a position to provide their own accommodation.

The creation of a positive community spirit within a residential area and enabling the reduction of numbers on the housing waiting

list.

# Section B - Step 2: Summary Timeline of Project/Programme

The following section tracks the **Social Housing Project at Hazelbrook, Ballyviniter, Mallow from** inception to conclusion in terms of major project/programme milestones.

- ➤ 2011- 2017: Cork County Development Plan- Housing Strategy
- ➤ 2017: Council launch expressions of interest campaign for turnkey housing
- > 2017: Developer approaches Cork County Council with a proposal for 50 turnkey units, as part of a larger 100-unit development
- 2017: Cork County Council undertakes a Capital Appraisal of the proposal: Demand, VFM etc.
- > 2017: Cork County Council verifies demand and value for money and makes a funding submission to the DHPLG
- ➤ 2017: Approval granted by the DHPLG for the acquisition of a 50-unit turnkey housing scheme
- > 2018: Site density increased by An Bord Pleanala, to a total development size of 149 units, under the Strategic Housing Development process
- 2018: Developer makes a revised proposal to provide 68 units as part of the larger development
- 2018: Cork County Council reassesses and verifies demand and value for money and makes a revised funding submission to the DHPLG
- 2018: Revised approval sought and granted for 68 units by the DHPLG in June
- > 2018: Planning Approved by An Bord Pleanala under the Strategic Housing Development process
- 2018: Legal discussions and negotiations commence

- > 2019: Contractor starts on site in February
- ➤ 2019: Contracts signed in April
- ➤ 2019: First phase of 8 units handed over to Cork County Council in August
- ➤ 2019: Second Phase of 8 units handed over to Cork County Council in November
- > 2020: The remaining 52 units were to be handed over to Cork County Council in phases, with the last phase due to be handed over in December 2020.
- ➤ 2020-2021: The Remaining units were completed and handed over to Cork County Council in phases in 2020-2021. The completion, handover & allocation of these units was delayed on multiple occasions due to the impact of restrictions on the construction sector in terms of lockdowns, social distancing & knock on Supply chain impacts.
- > 2020-2021: All units were snagged for quality control before being handed over and paid for, by a Council Clerk of Works
- ➤ 2022: All properties were allocated by the middle of 2022
- > 2023: There have been 294 repair requests on these properties. A large number of these repair requests were duplicate requests and the majority related to the operation of the air to water heating system in the property

# Section B - Step 3: Analysis of Key Documents

The following section reviews the key documentation relating to appraisal, analysis and evaluation for the TSS Hazelbrook Spa Glen Housing Units.

| Project/Programme Key Documents                               |  |  |
|---|--|--|
| Title   | Details  |  |
| Rebuilding Ireland – Action Plan for Housing and Homelessness | Target to provide 50,000 new social housing units by 2021.               |  |
| Capital Appraisal   | Details the relevant information for the assessment of the project       |  |
| Developers Revised Proposal                                   | Detail costings for 68 units instead of original submission for 50 units |  |
| Department Funding Approval Letter                            | Approval for 68 units at an estimated cost of €16.524m                   |  |
| Directors Orders  | Directors Orders authorising property acquisitions.                      |  |
| Assessment of Housing Needs                                   | Details the number of Housing Applicants and their requirements          |  |

### **Key Document 1:** Rebuilding Ireland - Action Plan for Housing and Homelessness

Rebuilding Ireland – Action Plan for Housing and Homelessness was published by the Department of Housing, Planning, Community and Local Government in 2016. One of the core pillars of the plan is to provide 50,000 new social housing units by 2021 to meet the social housing supply requirements.

#### **Key Document 2:** Capital Appraisal

This document outlines the need, planning status, zoning and sustainability of tenure, the procurement process, design quality, Part V, compliance with building standards, cost and value for money.

## Key Document 3: Developer's Revised Proposal

This document outlines the revised proposal for 68 units instead of the original turnkey submission for 50 units due to the site density being increased by An Bord Pleanala.

#### **Key Document 4:** Department Funding Approval Letter

Approval was received from the Department for the acquisition of 68 Turnkey houses at a cost of €16.524m. The approval letter stated that the Department had no objection to issuing Single Stage approval subject to acceptance of the budget and outlined a number of conditions and disclaimers.

- Confirmation that the Council are satisfied that it will have no difficulty allocating the duplex units.

- Ensure that all normal conveyance checks are carried out including certification of compliance with the building regulations by an Assigned Certifier.
- Note that approval is strictly on the basis that the purchase price of the houses is an all-inclusive fixed price, in walk in condition on completion of the works.
- Note that any potential issues arising from third party claims as a result of non-compliance with procurement requirements and that no additional funding with be requested from the department for any such potential issues.
- Clarify the cost submitted for Property and registration and what this cost relates to.

#### **Key Document 5:** Directors Orders

A Directors order was put in place authorising the acquisition of each turnkey property, signed by the Director of Corporate Services on the recommendation of the Senior Executive Officer in Property and Housing.

Directors Orders were originally signed with the name Hallmarks Building Services as the vendor. Subsequently the vendors name changed that they were using on the contracts to Greenstone Properties Limited and thus revised orders were signed and the original orders rescinded.

## **Key Document 6:** Assessment of Housing Needs

This documents the number of social housing applicants on Cork County Council's housing list. It provides information on preferred location, number of bedrooms required in accordance with family size and any special needs.

# Section B - Step 4: Data Audit

The following section details the data audit that was carried out for the **TSS Hazelbrook Spa Glen Housing Units.** It evaluates whether appropriate data is available for the future evaluation of the project/programme.

| Data Required  | Use  | Availability |
|--|--|--------------|
| Original Turnkey Submission                                  | Assess if project was appraised.                   | Yes          |
| Expression of Interest Campaign                              | Assess procurement process.                        | Yes          |
| Funding Application approval from the Department             | Assess iffundingwas sanctioned.                    | Yes          |
| Legal Documentation re acquisition of the properties         | Assess if Councils interest is protected.          | Yes          |
| Market Value Assessment by an<br>Independent external valuer | Assess if Value for Money was achieved.            | Yes          |
| Schedule of handover of completed units                      | Assess if the project adhered to agreed timelines. | Yes          |
| Number of repair requests after the takeover of the units    | Assess the quality of construction.                | Yes          |

### **Data Availability and Proposed Next Steps**

The main objective of this project was to provide accommodation to people on the housing list. An assessment on the suitability of the houses can only be assessed over a longer period of time.

The necessary data is available on file to assess the financial assessment and the procurement process. On completion of the project, final invoices for acquisition of the properties was submitted to the department and the funding costs were recouped.

#### **Section B - Step 5: Key Evaluation Questions**

The following section looks at the key evaluation questions for the **TSS Hazelbrook Spa Glen Housing Units** based on the details from the previous sections of this report.

Does the delivery of the project/programme comply with the standards set out in the Public Spending Code? (Appraisal Stage, Implementation Stage and Post-Implementation Stage)

This project is completed, and the stages undertaken were in compliance with the Public Spending Code.

Is the necessary data and information available such that the project/programme can be subjected to a full evaluation at a later date?

All the necessary data to date on the project is available on file for review.

What improvements are recommended such that future processes and management are enhanced?

No recommendations were noted.

### **Section C: In-Depth Check Summary**

The following section presents a summary of the outcomes of this In-Depth Check on the TSS Hazelbrook Spa Glen Housing Units.

### **Summary of the In-Depth Check**

The objective of this project at Hazel Brook, Ballyviniter, Mallow was to acquire from a private developer houses that will accommodate applicants on the social housing list. There was an obvious housing need in this area as outlined in the Assessment of Housing Needs document. The acquisition includes 16 no. 2 bed ground floor apartments, 8 no. 2 bed mid terrace townhouses, 8 no. 3 bed end of terrace townhouses, 16 no. 3 bed duplex, 18 no. 3 bed semi-detached and 2 no. 4 bed semi-detached houses.

There were two approvals from the Department of Housing, Planning and Local Government for this project. The reason for this was that An Bord Pleanala increased the site density of the development from 100 houses to 149 under the Strategic Housing Development Process. The developer then revised his proposal on the number of units from 50 to 68 units.

The delivery of these Units was delayed with 294 repair requests on these properties to date. A large number of these repair requests were duplicate requests and the majority related to the operation of the air to water heating system in the property. The delays in delivering the project were a result of the measures & restrictions arising from the Covid pandemic and associated supply chain issues and labour shortages

Based on the In-depth Review of the **TSS Hazelbrook Spa Glen Housing Units** it would appear that the project is broadly compliant with the requirements of the Public Spending Code. However, although review discussions are a standing agenda item on Housing Management Team meetings, it is noted that no post-project reviews are published for Turnkey projects and should probably be considered further by Management.