



Procurement contract where value exceeds €10m:

Project Details:	
Year:	2023
Parent Department:	Roads & Transportation
Name of Contracting Body:	Cork County Council
Name of Project/Description:	N22 Baile Bhuirne Macroom Road Development
Procurement Details:	
Advertisement Date:	27/04/2018
Tender advertised in:	ETenders & OJEU
Awarded to:	Jons Civil Engineering – John Craddock JV Ltd
EU contract award notice date:	17/10/2019
Contract Price:	€185,990,000.02 excl VAT
Progress:	
Start Date:	Q1 2020
Expected Date of Completion per Contract:	Q1 2024
Spend in Year under Review:	€43,819,851.52 excl VAT
Cumulative Spend to End Year:	€215,092,028,.07 excl VAT
Projected Final Cost:	€224,295,310.12 excl VAT
Value of Contract Variations:	€38,305,310.10 excl VAT
Date of Completion:	Ongoing
Outputs:	
Expected Output on completion:	Approx. 22km
Output achieved to date:	Approx. 22 km



Procurement contract where value exceeds €10m:

Project Details:	
Year:	2023
Parent Department:	Roads & Transportation
Name of Contracting Body:	Cork County Council
Name of Project/Description:	Public Lighting Energy Efficiency Project – South West Region
Procurement Details:	
Advertisement Date:	01/10/2020
Tender advertised in:	ETenders & OJEU
Awarded to:	Le Cheile Consortium
EU contract award notice date:	28/01/2022
Contract Price:	€27,913,487 excl VAT
Progress:	
Start Date:	25/04/2022
Expected Date of Completion per Contract:	31/07/2024
Spend in Year under Review:	€8,549,518.98 excl VAT
Cumulative Spend to End Year:	€11,257,272.27 excl VAT
Projected Final Cost:	€28,627,834.25 excl VAT
Value of Contract Variations:	€714,346.91 excl VAT
Date of Completion:	Ongoing
Outputs:	
Expected Output on completion:	Approx. 77,162 reduced to 60,000 luminaries across 24 Municipal Districts in 5 Local Authorities
Output achieved to date:	Designs completed: 7,947 designs accepted out of 77,162 Luminaires retrofitted 3,549 retrofitted out of 60,000 approx.



Procurement contract where value exceeds €10m:

Project Details:	
Year:	2023
Parent Department:	Roads & Transportation
Name of Contracting Body:	Cork County Council
Name of Project/Description:	M28 Cork to Ringaskiddy Project - Technical Advisory Services Phase 5, Phase 6 and Phase 7
Procurement Details:	
Advertisement Date:	13 th December, 2022
Tender advertised in:	ETenders & OJEU
Awarded to:	Jacobs Engineering Ltd
EU contract award notice date:	27 th September 2023
Contract Price:	€16,045,459 excl VAT
Progress:	
Start Date:	October 2023
Expected Date of Completion per Contract:	October 2032
Spend in Year under Review:	€914,674.44 excl VAT
Cumulative Spend to End Year:	€916,674.44 excl VAT
Projected Final Cost:	€16,045,459 excl VAT
Value of Contract Variations:	€0
Date of Completion:	Ongoing
Outputs:	
Expected Output on completion:	The TA shall perform all duties applicable and undertake all obligations of the Tender Process in relation to all Contracts. The TA shall undertake detailed design and preparation of contract documents for all advance works contracts and the Main Works Contract, Tender Assessments, Project Review and Contract Award. The TA shall act as PSDP during the multiple advance works contracts and shall advise the Client in the fulfillment of their duties under the Safety, Health and welfare at Work at Act 2005.
Output achieved to date:	Phase 5 services nearing completion. Progressing with Phase 6 services which will be ongoing for the next 4/5 years.



Procurement contract where value exceeds €10m:

Project Details:	
Year:	2023
Parent Department:	Roads & Transportation
Name of Contracting Body:	Cork County Council
Name of Project/Description:	N73 Annakisha Road Improvement Scheme
Procurement Details:	
Advertisement Date:	10 th February, 2023
Tender advertised in:	Procured under Cork County Council's Civil Works Framework 2020 – 2024)
Awarded to:	Sorensen Civil Engineering Ltd
EU contract award notice date:	n/a (advertised under a framework)
Contract Price:	€15,320,279 excl VAT
Progress:	
Start Date:	June 2023
Expected Date of Completion per Contract:	December 2024
Spend in Year under Review:	€2,304,448.50 excl VAT
Cumulative Spend to End Year:	€2,304,448.50 excl VAT
Projected Final Cost:	€15,320,279 excl VAT
Value of Contract Variations:	€0
Date of Completion:	Ongoing
Outputs:	
Expected Output on completion:	<p>The modification of existing junctions and removal of unsafe bends on the existing National Secondary Road. This segment spans approximately 3.65km. The scope of works of this contract involves :</p> <ul style="list-style-type: none"> ➤ Realignment of National Secondary road to a Type 2 single carriageway in accordance with TII DN-GEO-03036. ➤ Site Clearance; ➤ Fencing, Boundary Treatments and Accommodation Works; ➤ Road Restraint Systems; ➤ Drainage; ➤ Earthworks; ➤ Pavements, Kerbs, Footways and Paved Areas; ➤ Traffic Signs and Road Markings; ➤ Public Lighting; ➤ CCTV survey of pipes and drains; ➤ Landscaping and Environmental Mitigation; ➤ Contractor Designed Structures; ➤ Services ducts for Utilities and Watermain works including diversions; ➤ Noise barriers



	➤ Footpath works
Output achieved to date:	<ul style="list-style-type: none">➤ 70% site clearance➤ 90% fencing➤ 30% contractor designed structures➤ 30% earthworks➤ 20% accommodation works