
# Licence Application for East Tip, Haulbowline Island

Project Update 23/11/2011



# Bilateral with European Commission on ECJ C494/01

Irish Ispat aspect of the case

Beaulieu 5, Brussels 9<sup>th</sup> September 2011

#### <u>Outcome</u>

- Acceptance of outline document and associated timelines
- •Website
- Site visit to Ravenscraig
- •Repair of sea breach

### **Presentation Outline**

- Background on East Tip
- 2. Repair of Sea Breach
- 3. Website
- 4. Update on Phases I-IV
- 5. Ravenscraig

## 1. Background



## 1. Background

- 1938 Steelworks opened
  - Plan area of Haulbowline Island 23.5 ha
- 2001 Irish Ispat ceased operation
  - Plan area of Haulbowline Island 34.9 ha
- Increase relates mainly to expansion of East Tip 9
  ha
- East Tip consists generally of waste generated during steel work process



Slag Waste (Non-Hazardous)
Slag material is formed in the steelmaking process when calcium oxide (lime) is added to the steel making furnace to absorb impurities in the scrap metal such as clay, rock and concrete fragments.





Refractories (Non-Hazardous)
Refractories consist mostly of bricks that were used for lining the steel vessels. The bricks used depended on their thermal resistance and chemical properties.




Source: Environment Assessment of East Tip Area of Haulbowline Island, WYG 2008



Millscale (Potentially Hazardous)
Millscale is formed during oxidisation of steel in process, where material is removed from the steel and washed via flumes with water into a collection pit. The millscale contains some hydrocarbons due to oil/greases from process machinery.








#### Sludge (~1%) (Hazardous)

Oil, greases and hydraulic fluids from the steel making machinery was collected with the mill scale in tanks known as clarifiers. Each summer the sludge material from these clarifiers was removed to the East Tip. There are no records as to where these sludge pits were buried.


#### **December 2007 - June 2008**

Site excavations carried out on East Tip and sludge removed and exported for disposal. 18,000m<sup>3</sup> material removed in total.



## 1. Background

- 24 no. reports have been collated by CCC and are currently being reviewed.
- Huge body of information pertaining to the site in existence.
- Most prominent reports relating to site are the 2005 and 2008 reports produced by WYG.



## 1. Background

- 24 no. reports have been collated by CCC and are currently being reviewed.
- Huge body of information pertaining to the site in existence.
- Most prominent reports relating to site are the 2005 and 2008 reports produced by WYG.
- "no identified risk to the residential inhabitants of Cork Harbour associated with the presence of waste materials on the East Tip" WYG, 2008





- Health & Safety Documents finalised 26th October
  - Health and Safety Responsibilities of Client
  - Health and Safety Guidance Document
  - Health Risk Assessment Report
- Appropriate Assessment Screening Statement finalised 26<sup>th</sup> October



Cork County Council
Haulbowline Island East Tip
Appropriate Assessment of a) back-filling of breach in
seawall & b) site investigation work
October 2011

#### **Conclusion**

As noted the current Screening Report deals with a) backfilling the seawall breach and b) permeability testing. Based upon the above assessment the proposed works will not result in negative impacts on the conservation objectives of either Great Island Channel SAC or Cork Harbour SPA. The assessment does not therefore need to progress to Stage 2.

- Health & Safety Documents finalised 26th October
  - Health and Safety Responsibilities of Client
  - Health and Safety Guidance Document
  - Health Risk Assessment Report
- Appropriate Assessment Screening Statement finalised 26<sup>th</sup> October
- Environmental report prepared in accordance with Article 2 (3) of EIA Directive 85/337/EEC - finalised 27<sup>th</sup> October

Haulbowline East Tip - Sea Breach Environmental Report



Cork County Council

Haulbowline Island, East Tip Sea Breach, Emergency Backfilling Works.

**Environmental Report** 

WYG Environmental and Planning (Ireland) Ltd

10/11/2011

WYG Ireland part of the WYG Group

creative minds safe hands


now.wvo.com/ireland

#### **Conclusions**

The proposed sea breach emergency works will break the linkage between the sea water and the excavations on the East tip and eliminate any potential of contamination to the local environment occurring due to this linkage.

In terms of the work being an 'exceptional case' under Article 2(3) the failure to progress these works is likely to present the risk of contamination of surface water though periodic flooding of the East Tip during high tide and/or storm events.

- Health & Safety Documents finalised 26th October
  - Health and Safety Responsibilities of Client
  - Health and Safety Guidance Document
  - Health Risk Assessment Report
- Appropriate Assessment Screening Statement finalised 26<sup>th</sup> October
- Environmental report prepared in accordance with Article 2 (3) of EIA Directive 85/337/EEC finalised 27th October
- Design Specification finalised 21<sup>st</sup> October



- Health & Safety Documents finalised 26th October
  - Health and Safety Responsibilities of Client
  - Health and Safety Guidance Document
  - Health Risk Assessment Report
- Appropriate Assessment Screening Statement finalised 26<sup>th</sup> October
- Environmental report prepared in accordance with Article 2 (3) of EIA Directive 85/337/EEC - finalised 27<sup>th</sup> October
- Design Specification finalised 21st October
- Tenders submitted 28<sup>th</sup> October
- •Works commenced 15<sup>th</sup> November & completed 21<sup>st</sup> November












# 3. Website www.corkcoco.ie/haulbowline



Home About Us Services Departments Careers News Publications Sitemap Contact Us Accessibility



ABOUT US CONTACT US SERVICES

ACCESSIBILITY GAEILGE

SEARCH

Environment Home

A griculture

Air Pollution

Environmental Awareness

Haulbowline

**Project Outline** 

Press Statements

Latest News

Reports

Noise Pollution

Veterinary

Waste

Waste Water

Water Quality

Water Framework Directive

Forms

News & Events

Publications

Contact Us

Energy

Civil Defence

Litter Plan 2003 - 2006

Home / Environment & Waste / Haulbowline / Project Outline

#### **Project Outline**

#### Summary

Environmental risk assessment is an iteractive process and while definitive project timelines could not be presented at the project outset an estimation is presented below of the duration of each phase of the project. It must be accepted by all parties that statutory obligations relating to procurement, planning, Environmental Impact Assessment (EIA) and Appropriate Assessment (AA), which can have temporal implications, must be adhered to at all stages of the licensing process.

It is considered that the critical pathway for the project will be dictated by procurement issues. The extent of input from external agents (i.e. consultants and contractors) will not become apparent until the completion of Phase III. Indeed on completion of Phase IV and Phase V, respectively, it is possible that a requirement for additional input from external specialists may be identified.

In summary, therefore, it is envisaged that a licence application will be prepared and submitted within a 14 -16 months timeframe and that following the completion of each phase of the project the Council will be better positioned to refine this timeline. Project updates will be published on the council website (<u>www.corkcoco.ie</u>) as the project progresses.

#### Phase I: Desk Study and Conceptual Site Model

- Review all historical reports pertaining to the site and collate all relevant data
- Prepare conceptual site model (CSM)
- Formulate potential design solutions
- Scope site investigations and structure of licence application
- Identify external consultancy services and contractors required
- Prepare tender documents

**Publications** Accessibility About Us Services **Departments** Sitemap Home Careers News Contact Us





HOME

ABOUT US CONTACT US SERVICES

ACCESSIBILITY GAEILGE

SEARCH

Environment Home

Agriculture

Air Pollution

Environmental Awareness

Haulbowline

**Project Outline** 

Press Statements

Latest News

Reports

Noise Pollution

Veterinary

Waste

Waste Water

Water Quality

Water Framework Directive

Forms

News & Events

Publications

Contact Us

Energy

Civil Defence

Litter Plan 2003 - 2006

Home / Environment & Waste / Haulbowline / Press Statements

#### **Press Statements**

Press Release October 4th, 2011

Press Release July 29th, 2011

First Meeting of Haulbowline Government Working Group

Publications Sitemap Accessibility Departments Careers News Contact Us Home About Us Services

About Us Services Publications Sitemap Accessibility Home Departments Careers News Contact Us



HOME

ABOUT US CONTACT US SERVICES

ACCESSIBILITY

GAEILGE

SEARCH

Environment Home

Agriculture

Air Pollution

Environmental Awareness

Haulbowline

Project Outline

Press Statements

Latest News

Reports

Noise Pollution

Veterinary

Waste

Waste Water

Water Quality

Water Framework Directive

Forms

News & Events

Publications

Contact Us

Home / Environment & Waste / Haulbowline / Latest News

#### Latest News

#### Project Update

21st November 2011

Works completed on the repair of the sea breach along the northern section of the East Tip.

#### 15th November 2011

Works commence on the repair of the sea breach along the northern section of the East Tip.

#### 9th November 2011

Deadline for receipt of completed Pre-Qualification Questionnaires for Lot 1 and Lot 2 (see 14th October).

#### 2nd November 2011

Members of Cork County Council's project team accompanied by consultants WYG (Ireland) and RPS gave a presentation on the project outline to naval personnel working on Haulbowline Island. This forum afforded the opportunity to those present to address queries to the project team.

#### 28th October 2011

Meetings of the Technical Group and Steering Group were facilitated by Cork County Council at County Hall on the morning of Friday 28th October. In attendance at the technical group meeting <u>Home About Us Services Departments Careers News Publications Sitemap Contact Us Accessibility</u>





Environment Home

ABOUT US

Agriculture

HOME

Air Pollution

Environmental Awareness

Haulbowline

**Project Outline** 

**Press Statements** 

Latest News

Reports

Noise Pollution

Veterinary

Waste

Waste Water

**Water Quality** 

Water Framework Directive

Forms

News & Events

Publications

Contact Us

Energy

Civil Defence

Litter Plan 2003 - 2006

Home / Environment & Waste / Haulbowline / Reports

ACCESSIBILITY

#### Reports

CONTACT US SERVICES

#### Useful links

The Department of Environment, Community and Local Government website hosts a number of environmental reports relating to Haulbowline. These can be accessed through the following links:

- Monitoring Reports (2008, 2009 and 2010)
- Peer Review (2008)
- Environmental Assessment of East Tip (2008)
- Factual Geo-Environmental Report (2005)
- Geo-Environmental Report 2011


Home About Us Services Departments Careers News Publications Sitemap Contact Us Accessibility

# 4. Update on Phases I – IV as presented on 09/09/2011

- Review of historical data on going.
- Procurement of consultants on going

#### **Procurement**

- Framework to be put in place.
- Achilles Procurement Consultants retained to assist with procurement process – 15<sup>th</sup> September.
- Lot 1: Multi-Disciplinary Environmental Advisory Services (1 no. consultant selected)
- Lot 2: Multi-Disciplinary Environmental Consultancy and Design Services (5 consultants to be listed)



consultancy and design services.


5 no. consultants will be listed on framework


#### **Procurement**


- Framework to be put in place.
- Achilles Procurement Consultants retained to assist with procurement process – 15<sup>th</sup> September.
- Lot 1: Multi-Disciplinary Environmental Advisory Services (1 no. consultant selected)
- Lot 2: Multi-Disciplinary Environmental Consultancy and Design Services (5 consultants to be listed)
- Notice published 14th October, PQQ deadline 9th November.
- Envisaged that SI will commence in January

# Update on Phases I – IV as presented on 09/09/2011

- Review of historical data on going.
- Procurement of consultants on going.
- Consultation with EPA on going.
- Topographical survey completed.
- Geo-physical survey initial phase completed.







# Update on Phases I – IV as presented on 09/09/2011

- Review of historical data on going.
- Procurement of consultants on going
- Consultation with EPA on going
- Topographical survey completed.
- Geo-physical survey initial phase completed.
- Design of site investigation programme completed

## 5. Site Visit to Ravenscraig

- •Former steelworks site that has undergone regeneration.
- Developed a Secure Containment Facility (SCF).
- Design solution relevant to East Tip.
- Works programme took 12 months.
- Planning and Waste Licensing process took 18 months.
- Consideration of future use/potential essential from outset.



# Aon Cheist? Des Questions?